



CONSTRUCTION OF SCIENCE LABORATORY AND COMPUTER ROOM FOR MANG HAI RYUM HIGHER SECONDARY SCHOOL, AMLAREM



Date of Inspection:	13.07.2018	
Team of inspection officers:	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
Accompanied by:	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak	
Name of the Scheme:	Construction of Science Laboratory and Computer for Mang Hai Ryum Higher Secondary School, Amlarem	
Name of the MP:	Shri V.H Pala, MP(LS)	
Year recommended/sanctioned:	2016-17 / Rs. 7,00,000/-	
Amount & Date of sanctioned by the DC:	Rs. 4,20,000/- sanctioned on 27 <sup>th</sup> March 2017	
Reason for delay in sanction, if any:	Nil	
Date of release of fund:	Rs. 4,20,000/- released from Block Office on 2 <sup>nd</sup> May 2017 -----	
1 <sup>st</sup> instalment :-		
2 <sup>nd</sup> instalment :-		
Reason for delay in release of fund, if any:	Nil	
Amount utilized:	Rs. 4,20,000/-	
Date of commencement/starting of the work:	8 <sup>th</sup> May 2018	
Date of completion/Expected date of completion:	-----	
Status of the work:	Completed	
Cause/Reason for delay in sanction/completion of works:	The Construction Committee delayed the submission of the 1 <sup>st</sup> UC thus delaying the demand for the 2 <sup>nd</sup> instalment.	
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Development Office.	
Name of executing agency:	The work is executed by the Construction Committee of the School	
Whether signboard erected or not:	Erected	
Date of submission of UC:	Submitted to the BDO, Amlarem C&RD Block on 25 <sup>th</sup> July 2018. -----	
1 <sup>st</sup> Instalment:		
2 <sup>nd</sup> Instalment:		
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Nil	
Impact of the Scheme:	The School has a better Science Lab and Computer Room to cater to the students.	

<b>Findings/Observations:</b>	<ol style="list-style-type: none"><li>1. The Inspection team found that the construction of one room for Science Lab and Computer Room is completed. It consists of one room which is being used presently as a Classroom since the Science Lab is functioning in another room in the old building. The Inspection Team advised that the Science Lab be shifted to the new room at the earliest possible. The Principal informed that in future the room will be partitioned to use it as a Computer room whenever computers will be available. School Managing Committee to ensure proper use of the room for the said purpose i.e Science lab and Computer room.</li><li>2. The Principal informed that funds have been spent from the school for early completion of the Science Lab &amp; Computer Room since the 2<sup>nd</sup> installment has not been received from the Block office.</li><li>3. The Assistant Engineer has been advised to take up the matter with the School authorities for release of 2<sup>nd</sup> instalment after the School Managing Committee has submitted the required documents such as photographs, UCs, etc.</li><li>4. Its dimension: Plinth area: L=8.30m and B=6.70m-----Plinth height: 80cm. Column size: 22cm*22cm-----Beam size: 22cm*22cm Slab thickness: 150mm-----2 no's of doors: 80cm*180cm 5 no's of window: 85cm*127cm-----2 no's of chowkhat: (7*10*460)cm</li><li>5. The School Managing Committee has been advised to make a correction on the plaque mentioning with complete details of the scheme as per the laid guidelines.</li></ol>	
Shri E.B. Lyngdoh, Deputy Director Programme Implementation & Evaluation	-	
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-	
Shri R.M.G. Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-	
Shri L.L.L. Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-	


# CONSTRUCTION OF GODOWN FOR VILLAGE UTILITY AT KHONGLAH



<b>Date of Inspection:</b>	13.07.2018
<b>Team of inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak
<b>Name of the Scheme:</b>	Construction of Godown for village Utility at Khonglah
<b>Name of the MP:</b>	Shri V.H Pala, MP(LS)
<b>Year recommended/sanctioned:</b>	2016-17 / Rs. 4,00,000/-
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 2,40,000/- sanctioned on 22 <sup>nd</sup> March 2017. Rs. 1,60,000/- sanctioned on 23 <sup>rd</sup> March 2018.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Rs. 2,40,000/- released from Block Office on 18 <sup>th</sup> April 2017. Rs. 1,60,000/- released from Block Office on 5 <sup>th</sup> April 2018.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 4,00,000/-
<b>Date of commencement/starting of the work:</b>	28 <sup>th</sup> April 2017.
<b>Date of completion/Expected date of completion:</b>	12 <sup>th</sup> March 2018
<b>Status of the work:</b>	Completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.
<b>Name of executing agency:</b>	Village Construction Committee
<b>Whether signboard erected or not:</b>	Erected
<b>Date of submission of UC:</b> <b>1<sup>st</sup> Instalment:</b> <b>2<sup>nd</sup> Instalment:</b>	Submitted to the BDO, Amlarem C&RD Block on 5 <sup>th</sup> January 2018. -----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office
<b>Impact of the Scheme:</b>	The Village has a proper Godown for storage of community assets like tables, chairs, tarpaulin, sintex tanks.etc which are used by the villagers during funerals, weddings, community feasts.etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of Godown is completed.</li> <li>It is constructed with good quality materials.</li> <li>The Godown consist of 2(two) rooms.</li> <li>The Village Construction Committee has been advised to make correction on the plaque mentioning the name of MP, Date of starting and Completion of work, etc as per the laid Guidelines.</li> <li>Its dimension: <ul style="list-style-type: none"> <li>Plinth Area: L=6.10m and B=4.10m-----Veranda: L=6.10m and B=1.20m</li> <li>Slab thickness: 150mm-----Column Size: 22cm*22cm.</li> <li>Beam Size: 22cm*22cm.</li> <li>3 no's of steel window: 65cm*110cm.</li> <li>3 no's of door: 75cm*185cm</li> <li>3 no's of chowkhat: (10*7*460)cm</li> <li>Room no1: L=4.30m and B=4.10m</li> <li>Room no2: L=4.10m and B=1.80m</li> </ul> </li> </ol>




CONSTRUCTION OF ADDITIONAL CLASSROOM FOR KHONGLAH SECONDARY SCHOOL, KHONGLAH



Date of Inspection:	13.07.2018		
Team of inspection officers:	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer		
Accompanied by:	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak		
Name of the Scheme:	Construction of Additional Classroom for Khonglah Secondary School, Khonglah		
Name of the MP:	Shri V.H Pala, MP(LS)		
Year recommended/sanctioned:	2016-17 / Rs. 5,00,000/-		
Amount & Date of sanctioned by the DC:		Rs. 3,00,000/- sanctioned on 22 <sup>nd</sup> March 2017. Rs. 2,00,000/- sanctioned on 23 <sup>rd</sup> March 2018.	
Reason for delay in sanction, if any:		Nil	
Date of release of fund:		Rs. 3,00,000/- released from Block Office on 18 <sup>th</sup> April 2017. Rs. 2,00,000/- released from Block Office on 26 <sup>th</sup> June 2018.	
1 <sup>st</sup> instalment :-			
2 <sup>nd</sup> instalment :-			
Reason for delay in release of fund, if any:		Nil	
Amount utilized:		Rs. 5,00,000/-	
Date of commencement/starting of the work:		24 <sup>th</sup> April 2017.	
Date of completion/Expected date of completion:		9 <sup>th</sup> January 2018	
Status of the work:		Completed	
Cause/Reason for delay in sanction/completion of works:			Nil
Whether inspection carried out from Block/DCs office:			Yes, at regular intervals from Block Development Office.
Name of executing agency:		School Managing Committee	
Whether signboard erected or not:		Erected	
Date of submission of UC:		Submitted to the BDO, Amlarem C&RD Block on 5 <sup>th</sup> January 2018. -----	
1 <sup>st</sup> Instalment:			
2 <sup>nd</sup> Instalment:			
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:			Final UC & Completion Certificate submitted to DC Office
Impact of the Scheme:	The School has an additional classroom to take care of overcrowding and proper seating arrangement.		
Findings/Observations:	1. The inspection team found that the quality of the construction is good. 2. It consists of one class room. 3. Its dimension: Plinth Area: L=6.60m and B=6.20m Veranda: L=6.20m and B=1.50m 2 no's of wooden door: 80cm *180cm 2 no's of chowkhat: (10*10*460) 4 no's of window: 80cm*120cm Column size: 22cm*22cm-----Beam size: 22cm*22cm 4. The School Managing Committee has been advised to make a correction on the plaque mentioning complete details of the scheme as per the laid Guidelines. 5. It is seen that no proper furniture is placed in the classroom. School Managing Committee needs to ensure that the classroom constructed is functional in all aspects.		

# CONSTRUCTION OF NONGTALANG COLLEGE, NONGTALANG




<b>Date of Inspection:</b>	13.07.2018
<b>Team of inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak
<b>Name of the Scheme:</b>	Construction of Nongtalang College, Nongtalang
<b>Name of the MP:</b>	Shri V.H Pala, MP(LS)
<b>Year recommended/sanctioned:</b>	2015-16/ Rs. 10,00,000/-
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 6,00,000/- sanctioned on 1 <sup>st</sup> June 2016. Rs. 4,00,000/- sanctioned on 7 <sup>th</sup> September 2016.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Rs. 6,00,000/- released from Block Office on 16 <sup>th</sup> June 2016. Rs. 4,00,000/- released from Block Office on 30 <sup>th</sup> May 2017.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 10,00,000/-
<b>Date of commencement/starting of the work:</b>	18 <sup>th</sup> June 2016
<b>Date of completion/Expected date of completion:</b>	14 <sup>th</sup> November 2016
<b>Status of the work:</b>	85% work completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.
<b>Name of executing agency:</b>	The work is executed by the College Managing Committee
<b>Whether signboard erected or not:</b>	Erected
<b>Date of submission of UC:</b> <b>1<sup>st</sup> Instalment:</b> <b>2<sup>nd</sup> Instalment:</b>	Submitted to the BDO, Amlarem C&RD Block on 16 <sup>th</sup> December 2016 -----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office
<b>Impact of the Scheme:</b>	The College has a better building which will able to accommodate more students not only from Nongtalang village but also from the adjoining villages.

<b>Findings/Observations:</b>	<ol style="list-style-type: none"><li>1. On inspection the team found that the construction is almost completed.</li><li>2. The structure is of two storeys (G+1) and the MP Scheme is for construction of 4 (four) class rooms on the Ground Floor.</li><li>3. The construction of the College is still under progress as it has also received funds from others schemes i.e Rashtriya Uchchatar Shiksha Abhiyan (RUSA) amounting to Rs 2.00 crore and UGC Grant Scheme amounting to Rs 27.00 lakhs approximately as informed by the General Secretary, Governing Body of Nongtalang College.</li><li>4. It was informed by the General Secretary, Governing Body of Nongtalang College that the College will function from next academic year i.e March 2019 with the shifting of the Old Campus.</li><li>5. It was also informed by the College Managing Committee that the land for the construction of the college was donated by the village.</li><li>6. Its dimension: Plinth area: L=22.5m and B=5.7m-----Column Size:(40*40) cm-----Beam Size: 38*38cm 4 no's of door: H=150cm and B=120cm 4 no's of chowkhat: (7*12*520) cm. 10 no's of ventilators: H=150cm and B=40cm 10 no's of windows: (130*130) cm. All 4(four) rooms having same size &amp; dimension.</li><li>7. The remaining works are fixing of doors, windows glass panes, electrification works and painting.etc which needs to be done on priority to make the classrooms functional.</li><li>8. The quality of work is satisfactory.</li><li>9. The Secretary of the College Managing Committee has been advised to make correction on the plaque with complete details of the scheme as per the laid Guidelines.</li></ol>
-------------------------------	--




## CONSTRUCTION OF GALLERY AND FENCING AT SYNDAI KMAISHNONG



<b>Date of Inspection:</b>	13.07.2018	
<b>Team of Inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak	
<b>Name of the Scheme:</b>	Construction of Gallery and Fencing at Syndai Kmaishnong.	
<b>Name of the MP:</b>	Shri V.H. Pala, MP(LS)	
<b>Year recommended/sanctioned:</b>	2015-16 / Rs. 5,00,000/-	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs.3,00,000/- sanctioned on 7 <sup>th</sup> January 2016. Rs.2,00,000/- sanctioned on 14 <sup>th</sup> June 2016.	
<b>Reason for delay of sanction, if any:</b>	Nil	
<b>Date of release of fund:</b>	Rs. 3,00,000/- released from Block Office on 21 <sup>st</sup> January 2016. Rs. 2,00,000/- released from Block Office on 20 <sup>th</sup> August 2016.	
<b>1<sup>st</sup> instalment :-</b>		
<b>2<sup>nd</sup> instalment :-</b>		
<b>Reason for delay in release of fund, if any:</b>	Nil	
<b>Amount utilized:</b>	Rs. 5,00,000/-	
<b>Date of commencement/starting of the work:</b>	1 <sup>st</sup> February 2016	
<b>Date of completion/Expected date of completion:</b>	25 <sup>th</sup> June 2016	
<b>Status of the work:</b>	Completed	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.	
<b>Name of executing agency:</b>	Village Construction Committee	
<b>Whether signboard erected or not:</b>	Erected	
<b>Date of submission of UC:</b>	Submitted to BDO, Amlarem C&RD Block on 14 <sup>th</sup> June 2016. -----	
<b>1<sup>st</sup> Instalment:</b>		
<b>2<sup>nd</sup> Instalment:</b>		
<b>In case of completed Scheme whether the completion Report/ Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office	
<b>Impact of the scheme:</b>	The Gallery allows the Villagers to have seating arrangement during games and activities in the village playground.	
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>The construction of gallery and fencing is completed.</li> <li>It is seen that some part of the gallery is covered with wild bushes/vegetation and the Village Managing Committee has been advised to clear them all in order to make the sitting gallery clean, hygienic and comfortable.</li> <li>It was informed by the Village Construction Committee that contribution was given in kind by way of social work by the Villagers for the completion of the scheme.</li> <li>Its dimensions: Gallery: L=72m Tread: 80cm, Riser: 30cm. Fencing: L=72m.Height=1.5m</li> <li>The Assistant Engineer and Managing Committee were advised to make correction on the plaque with complete details of the scheme as per the laid guidelines.</li> </ol>	

# CONSTRUCTION OF MULTI-PURPOSE COMMUNITY HALL AT SYIEM JINGSUK PHASE-I, AMLAREM




<b>Date of Inspection:</b>	13.07.2018	
<b>Team of inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak	
<b>Name of the Scheme:</b>	Construction of Multi-purpose Community Hall at Syiem Jingsuk Phase-I, Amlarem	
<b>Name of the MP:</b>	Shri V.H Pala, MP(LS)	
<b>Year recommended/sanctioned:</b>	2015-16 / Rs. 10,00,000/-	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 6,00,000/- sanctioned on 12 <sup>th</sup> February 2016. Rs. 4,00,000/- sanctioned on 24 <sup>th</sup> May 2016.	
<b>Reason for delay in sanction, if any:</b>	Nil	
<b>Date of release of fund:</b>		
<b>1<sup>st</sup> instalment :-</b>	Rs. 6,00,000/- released from Block Office on 1 <sup>st</sup> March 2016.	
<b>2<sup>nd</sup> instalment :-</b>	Rs. 4,00,000/- released from Block Office on 9 <sup>th</sup> June 2016.	
<b>Reason for delay in release of fund, if any:</b>	Nil	
<b>Amount utilized:</b>	Rs. 10,00,000/-	
<b>Date of commencement/starting of the work:</b>	21 <sup>st</sup> March 2016	
<b>Date of completion/Expected date of completion:</b>	31 <sup>st</sup> May 2016	
<b>Status of the work:</b>	Completed	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.	
<b>Name of executing agency:</b>	Construction Committee	
<b>Whether signboard erected or not:</b>	Erected	
<b>Date of submission of UC:</b>		
<b>1<sup>st</sup> Instalment:</b>	Submitted to the BDO, Amlarem C&RD Block on 14 <sup>th</sup> April 2016.	
<b>2<sup>nd</sup> Instalment:</b>	-----	
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office	
<b>Impact of the Scheme:</b>	After completion of the Scheme (1 <sup>st</sup> phase), the Multipurpose Community Hall will be used by the Villagers for Wedding ceremonies, Cultural programmes, Social gatherings, community feasts and other activities.	




Findings/Observations:	<ol style="list-style-type: none"><li>1. It was informed by the Assistant Engineer, Amlarem Block that the construction is as per the Plan and Estimate for Phase-I.</li><li>2. It was observed that the completed portions are Foundations of Columns, Plinth Beam, flooring, columns and Kitchen room.</li><li>3. The Secretary of the Managing Committee had informed that the sanctioned amount of Rs.10,00,000/- (Rupees Ten Lakhs) has been utilised only for the above mentioned works since the Multi-purpose Community Hall is big and the funds required for completion of Phase-I will be met from resources garnered by the Construction Committee and the Village itself.</li><li>4. It was also informed that since there was no land available in the Village, the Scheme was constructed at Parish Campus with the understanding that it will be used by the Villagers whenever any need arises for using it as and when required.</li><li>5. <b>It was observed that since the construction of the Multipurpose Community Hall was done on land belonging to a religious denomination, it had contravened the Guidelines which mentions that schemes/works within the places of religious worship and on land belonging to or owned by a religious faith /group are not permissible.</b></li><li>6. It was informed by the Construction Committee that they are using the Hall as a Kitchen at present.</li><li>7. Its dimensions:<div>Plinth area :L= 13.30m and B=12.30m</div><div>Column Size: 40*40cm</div><div>Kitchen room: L=8.70m and B=4.30m.</div><div>Window1: 90cm*150cm</div><div>Window2: 60cm*60cm.</div></li><li>8. The Construction Committee has been advised to erect signboard with complete details of the Scheme as per the laid Guidelines.</li></ol>
------------------------	---

# CONSTRUCTION OF SCIENCE LABORATORY ROOM FOR MUKTAPUR SECONDARY SCHOOL, MUKTAPUR



<b>Date of Inspection:</b>	13.07.2018		
<b>Team of inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer		
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak		
<b>Name of the Scheme:</b>	Construction of Science Laboratory Room for Muktapur Secondary School, Muktapur		
<b>Name of the MP:</b>	Shri. V.H. Pala, MP(LS)		
<b>Year recommended/sanctioned:</b>	2015-16 / Rs. 6,00,000/-		
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 3,60,000/- sanctioned on 7 <sup>th</sup> January 2016. Rs. 2,40,000/- sanctioned on 9 <sup>th</sup> August 2016.		
<b>Reason for delay in sanction, if any:</b>	Nil		
<b>Date of release of fund:</b>			
<b>1<sup>st</sup> instalment :-</b>	Rs. 3,60,000/- released from Block Office on 9 <sup>th</sup> February 2016.		
<b>2<sup>nd</sup> instalment :-</b>	Rs. 2,40,000/- released from Block Office on 15 <sup>th</sup> September 2016.		
<b>Reason for delay in release of fund, if any:</b>	Nil		
<b>Amount utilized:</b>	Rs. 6,00,000/-		
<b>Date of commencement/starting of the work:</b>	22 <sup>nd</sup> February 2016		
<b>Date of completion/Expected date of completion:</b>	30 <sup>th</sup> May 2016		
<b>Status of the work:</b>	Completed		
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil		
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.		
<b>Name of executing agency:</b>	School Managing Committee		
<b>Whether signboard erected or not:</b>	Erected		
<b>Date of submission of UC:</b>			
<b>1<sup>st</sup> Instalment:</b>	Submitted to BDO, Amlarem C&RD Block on 20 <sup>th</sup> August 2016.		
<b>2<sup>nd</sup> Instalment:</b>	-----		
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office		
<b>Impact of the scheme:</b>	The School now has a proper Science Lab for the students.		
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>The construction of the Science Laboratory Room is completed. It consist of 2 (two) rooms partitioned with plywood.</li> <li>The School Managing Committee informed that one room may be used for keeping computers in future. It is presently being used as a Teachers Room.</li> <li>It was informed by the School Managing Committee that an amount of ₹2 Lakhs (approx) was contributed by the village.</li> <li>Its dimension: <ul style="list-style-type: none"> <li>Plinth area: L=8m and B=4-5m-----Plinth Height: 60cm</li> <li>Veranda: L=8cm and B=1.4m-----Railing: H=75cm and L=6.5cm</li> <li>Slab thickness: 150mm-----Column Size: 20*20 cm-----Beam Size: 20*20 cm.</li> <li>Room No 1: L=7m and B=5m</li> <li>Room No 2: L=5m and B=3m.</li> </ul> </li> <li>The Assistant Engineer and the School Managing Committee were advised to make correction on the plaque with complete details of the scheme as per the laid Guidelines.</li> </ol>		

# CONSTRUCTION FOR EXTENSION OF ST. JOSEPH SECONDARY SCHOOL, NONGTALANG



<b>Date of Inspection:</b>	13.07.2018		
<b>Team of inspection officers:</b>	Shri E.B. Lyngdoh, Deputy Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer		
<b>Accompanied by:</b>	Shri D. Tariang, Assistant Engineer Shri K. Niangti, Gram Sevak, Shri A. Pasweth, Gram Sevak, Shri P. Kyndait, Gram Sevak and Shri D. Shylla, Gram Sevak		
<b>Name of the Scheme:</b>	Construction for Extension of St. Joseph Secondary School, Nongtalang		
<b>Name of the MP:</b>	Shri. V.H. Pala, MP(LS)		
<b>Year recommended/sanctioned:</b>	2015-16 / Rs. 3,00,000/-		
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 1,80,000/- sanctioned on 7 <sup>th</sup> January 2016. Rs. 1,20,000/- sanctioned on 31 <sup>st</sup> March 2016.		
<b>Reason for delay in sanction, if any:</b>	Nil		
<b>Date of release of fund:</b>	Rs. 1,80,000/- released from Block Office on 2 <sup>nd</sup> February 2016. Rs. 1,20,000/- released from Block Office on 3 <sup>rd</sup> May 2016.		
<b>1<sup>st</sup> instalment :-</b>			
<b>2<sup>nd</sup> instalment :-</b>			
<b>Reason for delay in release of fund, if any:</b>	Nil		
<b>Amount utilized:</b>	Rs. 3,00,000/-		
<b>Date of commencement/starting of the work:</b>	14 <sup>th</sup> February 2016		
<b>Date of completion/Expected date of completion:</b>	17 <sup>th</sup> March 2016		
<b>Status of the work:</b>	Completed		
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil		
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Development Office.		
<b>Name of executing agency:</b>	School Managing Committee		
<b>Whether signboard erected or not:</b>	Erected		
<b>Date of submission of UC:</b>	Submitted to BDO, Amlarem C&RD Block on 10 <sup>th</sup> March 2016.		
<b>1<sup>st</sup> Instalment:</b>			
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Final UC & Completion Certificate submitted to DC Office		
<b>Impact of the scheme:</b>	Creation of additional classrooms for increasing the intake capacity of the school in future.		
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>The inspection team found that the extension of school building with two additional classrooms is completed.</li> <li>The School building consists of 2 (two) class rooms.</li> <li>It was informed by the School Managing Committee that contribution in kind has been made through social work from the village people.</li> <li>Its dimension: <ul style="list-style-type: none"> <li>***Room No1: L=7m and B=4.3m-----5 no's of windows: (85*120)cm Door: (90*150) cm-----Chowkhat: (7*12 *520) cm.</li> <li>***Room No2: L=6m and B=4.3m-----4 no's of windows: (85*120)cm Door: 90*150cm-----Chowkhat: (7*12*520) cm.</li> <li>Column Size: 30cm*30cm-----Beam Size: 30cm*30cm</li> </ul> </li> <li>The School Managing Committee has been advised to make a correction on the plaque with complete details of the scheme as per the laid Guidelines.</li> </ol>		