

DDUGJY INSPECTION REPORT

- 1) Date of Inspection :- 09-10-2018
- 2) Team of Inspecting Officers:- Shri D.S Kharpan, Asstt. Director, Shri M. C. Khonglah, ARO, accompanied by Smt.S. Sawkmie, Junior Engineer and Smt N.Dkhar, JE, MePDCL
- 2) Name of the Scheme :- Deen Dayal Upadhyaya Gram Jyoti Yojana (DDUGJY)
- 3) Name of executing agency :- M/s Manoj Enterprise, Brahmaputra, Tura
- 4) Details of Location :-
 - i) Village –Nongtarian
 - ii) Block – Umsning
 - iii) District –Ri-Bhoi
- 5) **Objective of the scheme** :- To provide electricity connection to Below Poverty Line (BPL) families, free of charge.
- 6) Date of commencement of the work :- 14-01-2018
- 7) Date of Completion :- 05-02-2018
- 8) Total number of Household in the village:- 60 numbers
- 9) Number of eligible beneficiaries covered under the scheme:- 11 Nos.
- 10) Number of Households inspected:- 9 (nine) nos.
- 12) Constraint/bottleneck or reason for delay in completion of the scheme:- Nil
- 13) **Impact of the scheme** :-
Electrification of villages through DDUGJY scheme has helped the BPL families access to TV for information, entertainment, ability of children to pursue educational aspirations etc. Besides availability of power and access to it has brought upon a change in the socio-economic conditions of the rural people.
- 14) Status of the project:- 82% completed
- 15) Year of Sanction :- 18-01-2017
- 19) Physical Target:- 11 Households



A BPL Beneficiary



Electric Meter Box



A BPL Beneficiary



A BPL Beneficiary

20) Physical Achievement:- 11 Households

21) Name of Beneficiaries:-

1. Smt Angelis Marbaniang
2. Smt Datngen Marboh
3. Smt Shilmon Marboh
4. Shri Pynsuklang Marbaniang
5. Shri Kolenson Marboh
6. Smt Ridalin Marboh
7. Smt Trellis Lyngdoh
8. Smt Theolin Lyngdoh
9. Smt Ibamon Nongrum
10. Smt Niris Marbaniang
11. Shri Teilang Lyngdoh



Electric Meter

22) **Observations/findings:-** The Inspection Team found that out of 11 (eleven) eligible BPL household/ beneficiaries, only 9 (nine) household have been provided electricity connection whereas connection to the other 2(two) households has not yet been done due to shortage of materials. It was also observed that the Electricity Bills were paid by the beneficiaries and the Bill amount varied from one household to another household depending on their usage/consumption.



A Beneficiary

23. **Suggestion:-** The JE, who accompanied the Inspection Team was advised to instruct the Contractor concerned to provide electricity connection to the other 2 (two) households by November, 2018.

Remarks : The CE (RE) Me.PDCL informed that there is no amount sanctioned, amount released and the amount utilized for each village as the same is sanctioned for the entire District (Ri-Bhoi). However, he informed that village-wise amount sanctioned, amount released and the amount utilized can be shown only after completion/closure of the entire scheme.

It may be mentioned that the amount sanctioned, amount released etc, for the entire Ri-Bhoi District is as under :-

Amount Sanctioned		Amount released		Amount utilised
Central Share	State Share	Central Share	State Share	
Rs.10.29 Crores	Rs.1.82 Crore	Rs. 5.84 Crore	Rs.1.81 Crore	Rs.570.17 Lakhs