

## MGNREGS

1. Scheme :- Block Plantation (Mango Amrapali) 7.50 bigha at Nongchram II village.
2. Date of inspection :- 28-11-2017
3. Block:- Rongjeng Development Block
4. Amount sanctioned :- Rs. 3,83,950/-
5. Year of sanctioned :- 2017-18
6. Date of commencement of the work:- 21-08-2017
7. Date of completion :- 2017
8. Expenditure incurred :-
  - i. Wages :- = Rs.1,69,750/-
  - ii. Cost of materials: =Rs. 2,14,200/-
  - Total = Rs. 3,83,950/-
9. No. of labourers :- 97 (Ninety two) Registered Jobcard households
10. No. of Mandays:- 970
11. Implementing agency: Dambo Rongjeng C & RD Block
12. Total Plantation Area:- 1 hectare
13. Status of the work :- Completed
14. Quality of the work :- Good

15. Observation/findings:- It was observed that 150 mango seedlings were planted under Don Bosco School garden. Area of plantation is 1 hectare (7.5 bigha) and benefitted upto 97 (ninety seven) beneficiaries. The ratio of contribution is 50:50, and facilities such as Fencing, seedlings and weeding were given to the beneficiary by the said C & RD Block.



Block Plantation (Mango Amrapali)



## MGNREGS

1. Scheme :- Arecanut Plantation 1.50 bigha per 97 HH at Nongchram-II village
2. Date of inspection :- 28-11-2017
3. Block:- DamboRongjeng Development Block
4. Amount sanctioned :- Rs. 12,96,195/-
5. Year of sanctioned :- 2017-18
6. Date of commencement of the work:- 26-06-2017
7. Date of completion :- NA
8. Expenditure incurred :-
  - i. Wages :- = Rs. 7,63,875/-
  - ii. Cost of materials: =Rs.5,32,320/-Total= Rs.12,96,195/-
9. No. of labourers :- 97(Ninety seven)
10. No. of Mandays:- 4365
11. Implementing agency:-DamboRongjeng C & RD Block
12. Total Plantation Area:- 19.4 hectares.
13. Status of the work :- Completed
14. Quality of the work :- Good
15. Observation/findings:- It was observed that 272 arecanut seedlings were planted by each beneficiary.



Arecanut Plantation



## MGNREGS

1. Scheme :- Construction of CC Footpath at Minna Gittim
2. Date of inspection :- 28-11-2017
3. Village:- Nongchram II
4. Block:- Rongjeng Development Block
5. Amount sanctioned :- Rs.7,32,200/-
6. Year of sanctioned :- 2016-17
7. Date of commencement of the work:- 21-02-2017
8. Date of completion :- 21-03-2017
9. Expenditure incurred :-
  - i. Wages :- = Rs. 4,50,892/-
  - ii. Cost of materials: =Rs. 2,81,308/-
  - Total = Rs. 7,32,200/-
10. No. of labourers :- 92 (Ninety two) Registered Jobcard households
11. No. of Mandays:- 2668
12. Implementing agency:- Dambo Rongjeng C & RD Block
13. Total Length of the protection wall:- 160 metre
14. Width of the footpath:- 2.25 metres
15. Status of the work :- Completed
16. Quality of the work :- Good
17. Observation/findings:- It was observed that construction of CC Footpath is completed with good materials and workmanship.



CC Footpath



A Footpath Sign Board



## MGNREGS

1. Scheme :- Construction of CC footpath
2. Date of inspection :- 28-11-2017
3. Village :- Darugre Songma
4. Block:- Rongjeng Development Block
5. Scheme :- Construction of CC footpath
6. Amount sanctioned :- Rs.6,26,300/-
7. Year of sanctioned :- 2016-17
8. Date of commencement of the work:- 17-08-2016 to 09-09-2016
9. Date of completion :- 2016
10. Expenditure incurred :-
  - i. Wages :- = Rs. 3,83,292/-
  - ii. Cost of materials: =Rs. 2,43,008/-
  - Total = Rs. 6,26,300/-
11. No. of labourers :- 175 (One hundred and seventy five)
12. No. of Mandays:- 2268
13. Implementing agency: Dambo Rongjeng C & RD Block
14. Total Length of the Footpath:- 500 meters
15. Width of the Footpath:- 2.50 meters
16. Status of the work :- Completed
17. Quality of the work :- Good
18. Observation/findings:- It was observed that construction of CC footpath is completed and the quality of work is good.



CC footpath



## MGNREGS

1. Scheme :- Construction of CC Footpath at NH 44 E to Agalgittim
2. Date of inspection :- 28-11-2017
3. Block:- Rongjeng Development Block
4. Village:- Nongchram-II
5. Amount sanctioned :- Rs. 14,17,300/-
6. Year of sanctioned :- 2016-17
7. Date of commencement of the work:- 29-08-2016
8. Date of completion :- 04-11-2016
9. Expenditure incurred :-
  - i. Wages :- = Rs. 8,55,140/-
  - ii. Cost of materials: =Rs. 5,62,160/-
  - Total = Rs. 14,17,300/-
10. No. of labourers :- 92 (Ninety two) Registered Jobcard households
11. No. of Mandays:- 5060
12. Implementing agency: Dambo Rongjeng C & RD Block
13. Total Length of the Footpath:- 300 metres
14. Width of the Footpath:- 2.25 metres
15. Status of the work :- Completed
16. Quality of the work :- Good



CC Footpath



A sign board

17. Observation/findings:- It was found that the quality of construction of CC Footpath is good. It is also learnt that this CC Footpath has benefitted upto 22 households whereas heavy vehicles are not allowed to ply on the said footpath.

## MGNREGS

1. Scheme :- Construction of School Kitchen Garden
2. Date of inspection :- 28-11-2017
3. Team of inspecting officers: Shri M.C Khonglah Asstt. Research Officer, Shri Baljrang R. Marak, Asstt. Research Officer accompanied by Shri Nikrang G Momin, APO, Aurelius Sangma APO, Valerian Roshi Technical Assistant, Mimboo R Marak, Gram Sevak.
4. Village:- Nongchram II
5. Block:- Rongjeng Development Block
6. Amount sanctioned :- Rs. 2,35,500/-
7. Year of sanctioned :- 2016-17
8. Date of commencement of the work:- 8-07-2016
9. Date of completion :- 31-03-2016
10. Expenditure incurred :-
  - i. Wages :- = Rs. 1,39,932/-
  - ii. Cost of materials: =Rs. 95,568/-
  - Total = Rs. 2,35,500/-
11. No. of labourers :- 92 (Ninety two) Registered Jobcard households
12. No. of Mandays:- 828
13. Implementing Agency: Dambo Rongjeng C & RD Block
14. Total Length of the Garden:- 20.00 meters
15. Width of the Garden:- 15.00 meters
16. Status of the work :- Completed
17. Quality of the work :- Good
18. Observation/findings:- It was observed that plantations such as raddish seedlings, cabbage, tomato, ginger, chillies, and yam are being planted in the garden.



School Kitchen Garden



A Sign Board



## MGNREGS

1. Scheme :- Construction of a Retaining wall
2. Date of inspection :- 28-11-2017
3. Village.:- Darugre Songma
4. Block:- Rongjeng Development Block
5. Amount sanctioned :- Rs. 5,14,635/-
6. Year of sanctioned :- 2015-16
7. Date of commencement of the work:- 11-02-2016 to 23-03-2016
8. Date of completion :- 2015
9. Expenditure incurred :-
  - i. Wages :- = Rs. 3,49,635/-
  - ii. Cost of materials: =Rs. 1,65,000/-Total = Rs. 5,14,635/-
- 10 No. of labourers :- 175 (One hundred and seventy five)
11. No. of Mandays:- 2145
12. Implementing Agency: Dambo Rongjeng C & RD Block
13. Total Length of the retaining wall:- 105 metres
14. Width of the retaining wall:- 0.60 metres
15. Status of the work :- Completed
16. Quality of the work :- Good
17. Observation/findings:- It was observed that construction of retaining wall is completed and the quality of work is good.



A Retaining wall