

CONSTRUCTION OF FOOTBALL PLAYGROUND AT MAWKALUM, EAST KHASI HILLS



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Construction of Football Playground at Mawkalum, East Khasi Hills
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2016-17
Amount & Date of sanctioned by the DC:	Rs. 20,00,000/- sanctioned on 8 th November 2016
Reason for delay of sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :-	Rs. 10,00,000/- released from Block Office on 7 th June 2017. -----
Reason for delay in release of fund, if	Nil
Amount utilized:	Rs. 10,00,000/-
Date of commencement/starting of the work:	7 th June 2017
Date of completion/Expected date of completion:	31 st October 2017
Status of the work:	Work in progress
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Village committee
Whether signboard erected or not:	No.
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Not yet submitted
In case of completed Scheme whether the completion Report/ Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefit for the local people for organising various activities.
Findings/Observations:	<ol style="list-style-type: none"> 1. On inspection the team found that the construction of football at Mawkalum is under progress. 2. It was informed by the Headmen that the work has been started recently. 3. The team found that earthwork cutting, filling is under progress. 4. The Headmen was advised to erect the plaque after completion of the schemes.

EXTENSION OF CLASS ROOM OF KHE ITMON MEMORIAL SECONDARY SCHOOL: MAWNGAP



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Extension of Class Room of Kheitmon Memorial Secondary School, Mawngap
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs 5,00,000/- sanctioned on 21 st July 2016
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :-	Rs. 2,50,000/- released from Block Office on 29 th February 2016 Rs. 2,50,000/- released from Block Office on 4 th October 2016
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	29 th February 2016
Date of completion/Expected date of completion:	26 th July 2016
Status of the work:	75%
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the School Managing Committee.
Whether signboard erected or not:	No.
Date of submission of UC: 1st Instalment: 2nd Instalment:	Submitted to BDO, Mawphlang C&RD Block on 22 nd June 2016. Submitted to BDO, Mawphlang C& RD Block on 4 th October 2016.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	To accommodate students for better education
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found the construction of the school building is 75% completed. It is constructed with usage of good quality materials. The team found the structural work, brick walling and flooring are completed, whereas wall plastering, ceiling plastering, fixing of doors & windows is yet to be started. It was informed that ₹.1.5 Lakhs has been contributed by the School Managing Committee. The work has been executed more than the Plan and Drawing. Its dimension: <ul style="list-style-type: none"> Plinth area: L=13.7 and B=6.7 Veranda: L=13.7 and B=1.3m Column Size: 30cm*30cm and Floor Beam=28cm * 38cm Column Height: 3.3m Veranda Grill Railing: H=0.90m and L=13.7m. Veranda Brick Wall Parapet: H=0.90m and L=13.7m. Chowkat : (8*12*510) cm. Window size: (120*175) cm * 4 No's. The Managing Committee was advised to erect a plaque with complete details after completion of the scheme.

**CONSTRUCTION OF VIP GALLERY AND MINI STADIUM,
NONGUR SPORT SOCIAL & CULTURAL SPORT CLUB, EAST KHASI HILLS**



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Construction of VIP Gallery and Mini Stadium, Nongur Sport Social & Cultural Sport Club, East Khasi Hills
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2016-17
Amount & Date of sanctioned by the DC:	Rs. 25,00,000/- sanctioned on 24 th June 2016
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :-	Rs. 12,50,000/- released from Block Office on 1 st November 2016 -----
Reason for delay in release of fund, if any:	-
Amount utilized:	Rs. 12,50,000/-
Date of commencement/starting of the work:	1 st November 2016
Date of completion/Expected date of completion:	30 th September 2017
Status of the work:	Work in progress.
Cause/Reason for delay in sanction/completion of works:	-
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by Nongur Sport Social & Cultural Sport Club
Whether signboard erected or not:	No
Date of submission of UC: 1st Instalment: 2nd Instalment:	Submitted to the BDO, Mawphlang C&RD Block on 26 th April 2017. -----
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	To be submitted to BDO
Impact of the Scheme:	Benefit for 200-350 spectators of this village. Added benefit for schools in the local area for organising sport activities, football games, etc.
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found that the construction of mini stadium is under progress. The team observed that it was constructed with usage of good quality materials. The team found that half portion of the mini stadium i.e shuttering, fitting of steel reinforcement is completed in which the casting concrete work will be started soon, VIP gallery are under progress and the other half portion of mini stadium is completed. The work has been executed as per Plan and Drawing. It consists of Store rooms, VIP room and Dressing rooms. Its dimension: Gallery: L=21m, B=3.9m, H=3.2m, Tread=0.7m and Riser=0.40m. Dressing room: L=7.25m and B=3.7m VIP Room: L=7.7m and B=3.7m Column Size: (30*30) cm & Windows Size: (90*100) cm Chowkat: (10*7*485) cm & Slab Thickness: 100mm The Junior Engineer was advised to inform the Committee to erect a plaque after completing the schemes.

**CONSTRUCTION OF RAILING/BOUNDARY WALL AT VILLAGE ROAD
NEAR PRESBYTERIAN CHURCH AT NONGUR VILLAGE**



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Construction of Railing/Boundary wall at Village road near Presbyterian Church at Nongur Village
Name of the MP:	Smt. W. Syiem, MP (RS).
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 23 rd June 2015
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :-	Rs. 2,50,000/- released from Block Office on 29 th February 2016. Rs. 2,50,000/- released from Block Office on 4 th October 2016.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	6 th October 2015
Date of completion/Expected date of completion:	18 th September 2016
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Managing Committee, Nongur village
Whether signboard erected or not:	No
Date of submission of UC: 1st Instalment: 2nd Instalment:	Submitted to the BDO Mawphlang C&RD Block on 26 th July 2016. Submitted to the BDO Mawphlang C&RD Block on 4 th October 2016.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Boundary demarcation prevents access of intruders etc.
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found that the construction of fencing wall is completed. It is constructed with a usage of good materials and good workmanship. Its dimension: L=195m and H=1.2m Gate 1 & 2: Width =3.3m and Height =1.8m Column Size: (30*30) cm Column Height:3 m The Junior Engineer was advised to inform the Managing Committee to erect a plaque.

CONSTRUCTION OF CULTURAL CENTER AT MAWPHLANG SENG KHASI



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Construction of Cultural Center at Mawphlang Seng Khasi
Name of the MP:	Smt. W. Syiem, MP(RS).
Year recommended/sanctioned:	2014-15
Amount & Date of sanctioned by the DC:	Rs.5,00,000/- sanctioned on 27 th July 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :-	Rs. 2,50,000/- released from Block Office on 11 th January 2016. Rs. 2,50,000/- released from Block Office on 4 th October 2016.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	22 nd September 2015.
Date of completion/Expected date of completion:	28 th May 2016.
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Seng Khasi Managing Committee, Mawphlang
Whether signboard erected or not:	Yes
Date of submission of UC: 1st instalment :- 2nd instalment :-	Submitted to the BDO, Mawphlang C&RD Block on 30 th June 2016. Submitted to the BDO, Mawphlang C&RD Block on 4 th October 2016.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Benefit for people to organise meeting, cultural programmes, etc
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found that the Cultural Centre is completed. It is constructed with usage of good quality materials and good workmanship. It consists of two rooms. Its dimension: <ul style="list-style-type: none"> Plinth Area: L=10m and B=3.5m Veranda: L=10m and B=1.5m Column Size: (28*28) cm Window 1(2 No's): H=1.5m and B=2.4m Window 2: H=1.5m and B=0.60m Steel Door (2 No's): H=1.9m and B=0.85m Slab: L=11m and B=5.5m Slab Thickness: 120mm

CONSTRUCTION OF BUILDING OF KHRAWISING CHRISTIAN COLLEGE MAWNGAP, EAST KHASI HILLS



Date of Inspection:	10 th July 2017
Team of inspection officers:	Shri E.B. Lyngdoh, Assistant Director, Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior
Accompanied by:	Shri B. Mawlong, Junior Engineer
Name of the Scheme:	Construction of Building of Khrawising Christian College Mawngap, East Khasi Hills.
Name of the MP:	Shri. V.H. Pala, MP(LS).
Year recommended/sanctioned:	2014-15
Amount & Date of sanctioned by the DC:	Rs. 25,00,000/- sanctioned on 22 nd December 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :-	Rs. 12,50,000/- released from Block Office on 3 rd March 2017. ----
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 12,50,000/-
Date of commencement/starting of the work:	3 rd March 2017
Date of completion/Expected date of completion:	31 st December 2017
Status of the work:	Work in progress
Cause/Reason for delay in sanction/completion of works:	No proper connectivity of approach road.
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the College Managing Committee
Whether signboard erected or not:	No
Date of submission of UC: 1st instalment :-	-
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	To be submitted
Impact of the Scheme:	Constructions of college building will bring positive impact to students and community, high academic standards, teacher motivation and higher academic achievements.
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found that the construction of college building is under progress. It is constructed with usage of good quality materials. The team found earthwork in foundation, concrete work in foundation, cement concrete flooring, and plinth beam are completed, whereas, shuttering, casting of columns are in progress. It was informed by the Committee that it was delayed due to non-availability of road connecting to the construction site. The work has been executed as per plan and drawing Its dimension: Plinth Area: L=45m and B=5.0m Plinth Height: 0.50m Veranda: L=45m and B=1.55m Column Size: (30*30) cm Plinth Beam: (25*30) cm The Committee was advised to erect a plaque with complete details after completion of the schemes.