




# CONSTRUCTION OF SCHOOL BUILDING OF STEP UP SECONDARY SCHOOL AT UMDEN, UMROI



<b>Date of Inspection:</b>	12 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri P.Khonglah,BDO, Umsning C & RD Block, Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer.
<b>Name of the Scheme:</b>	Construction of School Building of Step U.P, Secondary School at Umden, Umroi.
<b>Name of the MP:</b>	Shri V.H. Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- Sanctioned on 14 <sup>th</sup> May 2015.
<b>Reason for delay of sanction, if any:</b>	Nil
<b>Date of release of fund:</b>	
<b>1<sup>st</sup> instalment :-</b>	Rs. 2,50,000/- released from Block Office on 25 <sup>th</sup> May 2015.
<b>2<sup>nd</sup> instalment :-</b>	Rs. 2,04,800/- released from Block Office on 27 <sup>th</sup> April 2016.
<b>Reason for delay in release of fund, if</b>	Nil
<b>Amount utilized:</b>	Rs. 2,54,800/-
<b>Date of commencement/starting of the work:</b>	25 <sup>th</sup> May 2015.
<b>Date of completion/Expected date of completion:</b>	Work in progress.
<b>Status of the work:</b>	Work in progress.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee of Step U.P, Secondary School, Umden
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b>	
<b>1<sup>st</sup> Instalment:</b>	Submitted to BDO, Umsning C&RD Block on 19 <sup>th</sup> February 2016.
<b>2<sup>nd</sup> Instalment:</b>	-----
<b>In case of completed Schemes whether the completion Report/ Certificate</b>	Yes
<b>Impact of the scheme:</b>	The School building is an asset to the people staying in the area in imparting better education to their children.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of school building is 80% completed. It is constructed with usage of good quality materials.</li> <li>The team found that the structural work, brick walling, wooden roof truss covered with CGI sheet, external plastering, windows fixing, doors are completed whereas internal plastering is yet to be started.</li> <li>There are 3 class rooms with 6 windows and 3 doors. Its Dimension:- Plinth area = L=10.3m and B = 5.65m Veranda = L= 10.3m and B = 1.5m</li> <li>It was informed that the Seng Samla Umden Pyllun had contributed ₹ 2 lakhstowards completion of the Scheme.</li> <li>The Seng Samla Umden Pyllun (SSUP) was advised to erect a plaque with complete details after completion of work.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

CONSTRUCTION OF ADDL. CLASSROOM ETC FOR UMSNING PRESBYTERIAN SECONDARY SCHOOL AT UMSNING		
  		
Date of Inspection:	12 <sup>th</sup> August 2016	
Team of inspection officers:	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer	
Accompanied by:	Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer.	
Name of the Scheme:	Construction of Addl. Classroom etc for Umsning Presbyterian Secondary School at Umsning.	
Name of the MP:	Smt. W. Syiem MP(RS)	
Year recommended/sanctioned:	2015-16	
Amount & Date of sanctioned by the DC:	Rs. 25,00,000/- sanctioned on 28 <sup>th</sup> January 2016.	
Reason for delay in sanction, if any:	Nil	
Date of release of fund: 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	Rs. 12,50,000/- released from Block Office on 2 <sup>nd</sup> September 2015. Rs. 7,50,000/- released from Block Office on 20 <sup>th</sup> October 2015. Rs. 5,00,000/- released from Block Office on 22 <sup>nd</sup> March 2016.	
Reason for delay in release of fund, if any:	Nil	
Amount utilized:	Rs. 25,00,000/-	
Date of commencement/starting of the work:	2 <sup>nd</sup> September 2015.	
Date of completion/Expected date of completion:	18 <sup>th</sup> March 2016.	
Status of the work:	Completed	
Cause/Reason for delay in sanction/completion of works:	Nil	
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.	
Name of executing agency:	The work is executed by the School Managing Committee	
Whether signboard erected or not:	Yes	
Date of submission of UC: 1 <sup>st</sup> Instalment:- 2 <sup>nd</sup> Instalment :-	Submitted to BDO, Umsning C & RD Block on 30 <sup>th</sup> September 2015. Submitted to BDO, Umsning C & RD Block on 30 <sup>th</sup> November 2015.	
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	Yes.	
Impact of the schemes:	The School building is an asset to the school in imparting better education.	
Findings/Observations:	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of additional classroom is completed and it is constructed with usage of good quality materials and good workmanship.</li> <li>The school building consists of 4 class rooms, 11 numbers of windows, 6 numbers of doors, 2 numbers of window glazed, hand railing, brick walling, painting with weather acrylic paints (both interior &amp; exterior) &amp; main entrance staircase.</li> <li>Its dimensions:- Plinth area (1)– L=23m and B = 6m. Plinth area(2) – L = 5m and B = 4.3m Windows(1)= 7nos (150*210)cm, Windows(2)= 2nos (120*150)cm, Windows(3)= 2nos (150*150)cm, Windows Glazed Aluminium= 2nos (150*150)cm and (245*245)cm. Doors= 6nos (76*210)cm. Door Chowkat= 6nos (0.6*10*475)cm. Veranda– L = 7.3m and B = 6.2m. Grill Railing– L = 235cm and H = 60cm, Brick Wall – L=235cm and H=60cm. Staircase Railing(grill) – L = 12cm and H=85cm, Brick Wall Railing (L=12m and H=30cm)</li> <li>The School Managing Committee was advised to make a correction on a plaque with complete details.</li> </ol>	
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-	
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-	
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-	
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-	

**CONSTRUCTION OF R.B.P. SYNOD UPPER PRIMARY ENGLISH SCHOOL AT BHOIRYMBONG**



<b>Date of Inspection:</b>	12 <sup>th</sup> August 2016
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer
<b>Name of the Scheme:</b>	Construction of R.B.P. Synod Upper Primary English School at Bhoirymbong.
<b>Name of the MP:</b>	Shri V.H Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2015-2016
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 28 <sup>th</sup> January 2016
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Rs. 2,50,000/- released from Block Office on 8 <sup>th</sup> March 2016. -----
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 2,50,000/-
<b>Date of commencement/starting of the work:</b>	8 <sup>th</sup> march 2016
<b>Date of completion/Expected date of completion:</b>	Work in progress.
<b>Status of the work:</b>	Work in progress.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee.
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b> <b>1<sup>st</sup> Instalment:</b> <b>2<sup>nd</sup> Instalment:</b>	Not yet demanded. -----
<b>In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the Scheme:</b>	The School building is an asset to the school in imparting better education.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. On inspection the team found that the construction of school building is under progress.</li> <li>2. Structural work is under progress. Flooring i.e Laying of soling completed.</li> <li>3. Its dimension:- L=12.20m and B=6.60m</li> <li>4. The School Managing Committee was advised to erect plaque after completion of the Scheme.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

## CONSTRUCTION OF MULTIPURPOSE HALL FOR PLIELAD SECONDARY SCHOOL, MAWLASNAI



<b>Date of Inspection:</b>	12 <sup>th</sup> August 2016
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer
<b>Name of the Scheme:</b>	Construction of Multipurpose Hall for Plielad Secondary School, Mawlasnai.
<b>Name of the MP:</b>	Shri V.H Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2015-16
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs.10,00,000/- sanctioned on 14 <sup>th</sup> October 2015
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Rs. 5,00,000/- released from Block Office on 14 <sup>th</sup> December 2015. -----
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 5,00,000/-
<b>Date of commencement/starting of the work:</b>	14 <sup>th</sup> December 2015
<b>Date of completion/Expected date of completion:</b>	Work in progress.
<b>Status of the work:</b>	Work in progress.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Submitted to the BDO,Umsning C&RD Block on 22 <sup>nd</sup> February 2016. -----
<b>In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the Scheme:</b>	Benefits for the School who use the Hall for all types of awareness meetings, award ceremonies, dramatic plays, concert performance, dance competition. etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. On inspection the team found that building is 60% completed. It is constructed with usage of good quality materials.</li> <li>2. The team found structural work is completed whereas block walling, windows fixing, internal and external plastering, doors chowkat are in progress.</li> <li>3. Its dimension :- Plinth area: L=12.10m and B=3.9m Veranda: L=12.10m and B=1.90m Windows1 = 3nos (90*120)cm, Windows2 = 3nos (150*120)cm and Door Chowkat = 2nos (0.6*10*4.85)cm.</li> <li>4. The School Managing Committee was advised to erect a plaque after completion of the scheme.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-



## CONSTRUCTION OF CLASSROOM OF BALAWAN COLLEGE, UMSNING



<b>Date of Inspection:</b>	12 <sup>th</sup> August 2016
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer
<b>Name of the Scheme:</b>	Construction of Classroom of Balawan College, Umsning
<b>Name of the MP:</b>	Shri V.H Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 6,00,000/- sanctioned on 9 <sup>th</sup> April 2015
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Rs. 3,00,000/- released from block office on 8 <sup>th</sup> March 2016 -----
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 3,00,000/-
<b>Date of commencement/starting of the work:</b>	8 <sup>th</sup> March 2016
<b>Date of completion/Expected date of completion:</b>	Work in progress.
<b>Status of the work:</b>	Work in progress.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the College Managing Committee
<b>Whether signboard erected or not:</b>	No.
<b>Date of submission of UC:</b> <b>1<sup>st</sup> instalment :-</b> <b>2<sup>nd</sup> instalment :-</b>	Not yet demand. -----
<b>In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the Scheme:</b>	Construction of classroom in the college will mean more additional classrooms for the students and allow intake of more students.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of classroom is 70% completed. It is constructed on the first floor, its structural work, brick walling, internal and external plastering, windows, door chowkat flooring, are completed, whereas, doors, corridors grills, is in progress.</li> <li>It consist one classroom and its dimension :- <u>Plinth area</u>: L=15.1m and B=5m, <u>Corridors</u>: L=15.1m and B=2.7m <u>Windows1</u>: 2nos (90*120)cm, <u>Windows2</u>: 2nos (120*180)cm <u>Chowkat</u>: 2nos (0.7*10*530)cm, <u>Vent1</u>: 2nos (90*30)cm and <u>Vent2</u>: 2nos (180*30) cm.</li> <li>The Assistant Engineer and Junior Engineer were advised to inform the College Managing Committee to erect the plaque after completion the scheme.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

CONSTRUCTION OF EXISTING PATARIM COMMUNITY HALL AT UMSNING		
		
Date of Inspection:	12 <sup>th</sup> August 2016	
Team of inspection officers:	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer	
Accompanied by:	Shri B. Khonglam, Assistant Engineer and Shri E. Bamon, Junior Engineer	
Name of the Scheme:	Construction of Existing Patarim Community Hall at Umsning.	
Name of the MP:	Smt. W. Syiem MP(RS)	
Year recommended/sanctioned:	2015-16	
Amount & Date of sanctioned by the DC:	Rs. 20,00,000/- sanctioned on 28 <sup>th</sup> January 2016	
Reason for delay in sanction, if any:	Nil	
Date of release of fund: 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :-	Rs. 10,00,000/- released from block office on 16 <sup>th</sup> January 2016. Rs. 5,00,000/- released from block office on 10 <sup>th</sup> June 2016.	
Reason for delay in release of fund, if any:	Nil	
Amount utilized:	Rs. 15,00,000/-	
Date of commencement/starting of the work:	16 <sup>th</sup> January 2016	
Date of completion/Expected date of completion:	Work in progress.	
Status of the work:	Work in progress.	
Cause/Reason for delay in sanction/completion of works:	Nil	
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.	
Name of executing agency:	The work is executed by the Village Committee, Umsning	
Whether signboard erected or not:	No.	
Date of submission of UC: 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :-	Submitted to BDO, Umsning C& RD Block on 7 <sup>th</sup> April 2016. -----	
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	Yes.	
Impact of the Scheme:	Availability of Community Hall will benefit the local people for their various needs like public awareness programmes, Dorbar, awards ceremonies, dramatics plays, dance competition. etc.	
Findings/Observations:	<ol style="list-style-type: none"> <li>The inspection team found that the construction work on the existing community hall is under progress. The brick walling, window fixing, door chowkat is completed, whereas, door, flooring topping is yet to be started.The building consist of one hall, one office roomwith attached toilets.</li> <li>Its dimension:-<u>Plinth area(Hall)</u>: L=12m and B=7.6m and <u>Plinth area(office room)</u>: L=3.5m and B=2.8m. <u>Window1</u>: 1nos (180*150)cm, <u>Window2</u>:9nos (90*145) cm and <u>Chowkat</u>: 2nos (7*10*460)cm.</li> <li>It was informed that the existing community hall is beingstrengthened and renovation has been done by constructing the walling, 7nos column, 3nos of beam, slab topping, retaining wall, septic tank, railing, etc.</li> <li>Assistant Engineer and Junior Engineer were advised to keep the last instalment of Rs. 5 Lakhs in abeyance till the completion of the infrastructure like septic tank, retainingwall. etc.</li> <li>The team found that there is a gap between column and a beam in the ground floor, so the AE &amp; JE were advised to take this as a priority issueand inform the Village Committee to take remedial work immediately.The Engineers were also advised to inform the Dorbar Shnong to erect a plaque after completion of the scheme.</li> </ol>	
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation		-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation		-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation		-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation		-