






CONSTRUCTION OF WATER TANK FOR KHLIEHRIAT HIGHER SECONDARY SCHOOL	
	
Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Construction of Water Tank for Khliehriat Higher Secondary School
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2014
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 06 th June 2014
Reason for delay in sanction, if any:	
Date of release of fund: 1 st instalment :-	Rs. 2,50,000/- released from block office on 01 st August 2014
2 nd instalment :-	Rs. 2,50,000/- released from block office on 26 th June 2015
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	13 th June 2014
Date of completion/Expected date of completion:	15 th June 2015
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the School Managing Committee, Khliehriat Higher Secondary School.
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 13 th January 2015 Submitted to the BDO, Khliehriat C&RD Block on 30 th June 2015
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Benefit for the school and students.
Findings/Observations:	1. The construction of Water Tank is sound and strong with usage of good quality materials and good workmanship. 2. There are no visible cracks and water leakage. 3. It was found that the capacity of water tank is 1.00 Lakh litres. It was constructed with RCC wall, RCC slab with two man hole with steel cover, railing, exterior & interior plastering, etc. 4. It was informed by the School Managing Committee that they had contributed Rs 2,00,000/- towards construction of the Water Tank and also for the Water Pump. 5.The dimension of tank is Length= 10.30M, Width=4.20M, Slab Thickness=100MM
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

EXTENSION OF DKHIAH PRESBYTERIAN SECONDARY SCHOOL	
	
Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Extension of Dkhiah Presbyterian Secondary School.
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2014
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 14 th January 2014
Reason for delay in sanction, if any:	Nil
Date of release of fund:	
1 st instalment :-	Rs. 2,50,000/- released from block office on 01 st August 2014
2 nd instalment :-	Rs. 2,50,000/- released from block office on 17 th November 2015
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	20 th May 2014
Date of completion/Expected date of completion:	15 th October 2015
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the School Managing Committee, Dkhiah Presbyterian Secondary School.
Whether signboard erected or not:	Yes
Date of submission of UC:	
1 st instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 06 th January 2015
2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 01 st December 2015
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Extension of school building classrooms to accommodate the students.
Findings/Observations:	<ol style="list-style-type: none"> 1. The construction/extension of School building is sound and strong with usage of good quality materials and good workmanship. 2. There are no visible defects like cracks. 3. It was found that the School building is fully completed & there are 2 Rooms i.e 1 for Classroom and 1 for Laboratory Room attached with 1 Toilet & Urinary. There are 4 windows, 2 doors, 2 ventilators in the building. 4. Plinth area Length= 19.00M, breadth=4.80M. 5. It was informed that the School managing committee contributed Rs 5,00,000/- towards completion of the building.
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-




EXTENSION OF WAPUNGSKUR SECONDARY SCHOOL, WAPUNG	
  	
Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Extension of Wapungskur Secondary School, Wapung
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2015
Amount & Date of sanctioned by the DC:	Rs.5,00,000/- sanctioned on 16 th April 2015
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :-	Rs. 3,75,000/- released from block office on 18 th May 2015 Rs. 1,25,000/- released from block office on 25 th November 2015
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	13 th May 2015
Date of completion/Expected date of completion:	24 th November 2015
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the School Managing Committee, Wapungskur Secondary School, Wapung
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 28 th August 2015 Submitted to the BDO, Khliehriat C&RD Block on 01 st December 2015
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Extension of school building classrooms to accommodate the students.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the School building is completed with 2 Classroom s, having 2 doors, 2 windows & 2 ventilators. The Secretary, School Managing Committee, Wapungskur Secondary School, Wapung informed that Rs 1,00,000/- has been spent from the School funds for completion of the building .
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

EXTENSION OF UPPER PRIMARY SCHOOL BUILDING, WAPUNGSKUR, WAPUNG	
  	
Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Extension of Upper Primary School Building, Wapungskur, Wapung
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2015
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 22 nd September 2015
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :-	Rs. 2,50,000/- released from block office on 02 nd November 2015 Rs. 2,50,000/- released from block office on 11 th April 2016
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	09 th October 2015
Date of completion/Expected date of completion:	31 st March 2016
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the School Managing Committee, Upper Primary School Wapungskur, Wapung.
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 19 th February 2016 Submitted to the BDO, Khliehriat C&RD Block on 20 th April 2016
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Extension of school building classrooms to accommodate the students.
Findings/Observations:	<ol style="list-style-type: none"> 1. The Extension of School building is of good quality with I usage of good materials and good workmanship with no visible cracks. 2. It was found that the School building is completed and there are 2 Classroom s with 2 doors,4 windows and 2 ventilators. 3. The Secretary, School Managing Committee, Upper Primary School Wapungskur, Wapung. Informed that the School Managing Committee had contributed Rs 1,00,000/- from the School funds for completion of the building.
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

CONSTRUCTION OF COMMUNITY HALL AT RYMBAI



Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Construction of Community Hall at Rymbai
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2013
Amount & Date of sanctioned by the DC:	Rs.4,00,000/- sanctioned on 15 th May 2013
Reason for delay in sanction, if any:	
Date of release of fund: 1 st instalment :- 2 nd instalment :-	Rs. 2,00,000/- released from block office on 30 th May 2013 Rs. 2,00,000/- released from block office on 16 th March 2016
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 4,00,000/-
Date of commencement/starting of the work:	24 th May 2013
Date of completion/Expected date of completion:	05 th January 2016
Status of the work:	Work in progress
Cause/Reason for delay in sanction/completion of works:	Due to dismantling of the old building and paucity of funds.
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Local Committee, Rymbai Village
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 07 th April 2015 Submitted to the BDO, Khliehriat C&RD Block on 01 st April 2016
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Benefits for the local people for all types of public awareness, Dorbars, awards ceremonies, dramatics plays, concerts performance, dance competition. etc.
Findings/Observations:	1. It was observed that the project is in progress. The structural work, brick wall, column, tie beams, lintel, full steel casement window and doors, truss, including stage is completed whereas Roof structure, plastering (interior & exterior) and flooring is yet to be constructed due to shortage of funds since the amount for the project is quite high. 2. There are 13 windows and 10 ventilators. Hall dimension, L= 19M, B=10.90M and H= 7.5M Stage dimension, L= 15.6M, B=4.9M and H=4.5M. Verandah dimension, L=7M, B=2.3M. 3. It was informed by the Secretary, Local Committee that public had contributed Rs 10,00,000/-for construction of the Community Hall. 4. The Secretary, Local Committee has been advised to erect a Plaque with complete details after completion of the work.
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

CONSTRUCTION OF COMMUNITY HALL AT JALYIAH VILLAGE	
<div>    </div>	
Date of Inspection	17.06.2016
Team of inspection officers	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by	Shri Rimingson Daw, Assistant Engineer, Shri Rophel Bamon, Gram Sevak, Shri Mitchem Shullai, Gram Sevak, and Shri M. Lyngdoh, Gram Sevak.
Name of the Scheme:	Construction of Community Hall at Jalyiah Village
Name of the MP:	Shri V.H.Pala, MP(LS)
Year recommended/sanctioned:	2014
Amount & Date of sanctioned by the DC:	Rs. 3,00,000/- sanctioned on 14 th January 2014
Reason for delay in sanction, if any:	
Date of release of fund: 1 st instalment :- 2 nd instalment :-	Rs. 1,47,000/- released from block office on 30 th June 2014
Reason for delay in release of fund, if any:	Non receipt of Utilisation Certificate from the beneficiary
Amount utilized:	Rs. 1,47,000/-
Date of commencement/starting of the work:	25 th June 2014
Date of completion/Expected date of completion:	10 th March 2016
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Local Committee, Jalyiah Village.
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Submitted to the BDO, Khliehriat C&RD Block on 02 nd June 2016 Not yet submitted.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	NA
Impact of the Scheme:	Benefit for the local people who use the Community Hall for all types of public awareness meetings, Dorbars, award ceremonies, dramatic plays, concert performance, dance competition. etc.
Findings/Observations:	1.It was found that the construction of the community hall was completed with no evidence of detectable defects such as cracks, seepage, etc. 2. There are 2 rooms, 2 windows & 3 ventilators. Plinth Area L= 7.55m and B= 7.2m 3.The Secretary, Local Committee, Jalyiah Village informed that Rs 2,00,000/- has been contributed from the village funds for completion of the building. 4. The Secretary, Local Committee, Jalyiah Village was advised to submit the UC of the 1 st installment so as to avail the 2 nd installment since the scheme is already completed.
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

