

Construction of girls hostel at Sngimawlein, Mawkyrwat.(MPLADS)

Date of inspection – 04th June, 2009

Team of inspection officers – Shri E.B. Lyngdoh, Research Officer and Shri. S . Sungoh, Research Assistant.

Name of the Scheme – Construction of Girls Hostel at Sngimawlein, Mawkyrwat, West Khasi Hills.

Name of the MP – Shri P.R Kyndiah,
Ex. MP (LS)

Year recommended/sanctioned – 2005 -06

Date of sanction – 17.04.2006.



Amount sanctioned - Rs. 10,00,000/- (Rupees ten lakhs).

Amount released – (i) Rs. 7,46,250/- (Rupees seven lakhs forty six thousand two hundred and fifty) being drawn on 02.05.06 as 1st installment.

(ii) Rs. 2,48,750/- (Rupees two lakhs forty eight thousand seven hundred and fifty) being drawn on 13.02.07 as 1st installment.

Contingency expenditure – Rs 5,000/-

Amount utilized/Expenditure –Rs. 10,00,000/-

Date of commencement – 20th April, 2006

Date of completion –May 2007



Inspection by the office of the BDO – Yes

Submission of utilization certificate- Utilization Certificates of both the 1st installment and 2nd installments amounting to Rs. 10,00,000/- had been submitted to the BDO,Mawkyrwat.

Quality of work – Average.



Teachers' Room



Classroom

Name of implementing/executing agency – The work is executed by the Secretary of the Managing Committee of the school

Observations/recommendations:-

- (i) It was found that the hostel building consists of 10 rooms including 1 (one) incomplete kitchen. The toilet is outside. There is no bathroom as yet.
- (ii) It was found that the quality of construction of the hostel is not so satisfactory as the structure is apparently weak.
- (iii) The room which is presently used as the teachers' room is very weak.
- (iv) The hostel is now temporarily used as classrooms as the construction of the main school building is under construction.
- (v) It was observed that there is no signboard mentioning the name of the scheme.
- (vi) Necessary action should be taken by the BDO, Mawkyrwat/Secretary of the Managing Committee of the School to ensure erecting of the signboard mentioning the name of the scheme etc..
- (vii) The BDO, Mawkyrwat is requested to take regular supervision/inspection of any work undertaken to ensure quality of the work.

Construction of playground at Mawthynrew Rangthong, Mawkyrwat (MPLADS).

Date of inspection – 04th June, 2009

Team of inspection officers – Shri E.B. Lyngdoh, Research Officer and Shri. S . Sungoh, Research Assistant.

Name of the Scheme – Construction of Playground at Mawthynrew Rangthong, Mawkyrwat, West Khasi Hills.

Name of the MP –Shri P.R Kyndiah, Ex. MP (LS)

Year recommended/sanctioned – 2005 -06

Date of sanction – 30.03.2006.



Amount sanctioned - Rs. 7,00,000/- (Rupees seven lakhs).

Amount released till date –

- (i) Rs. 5,22,375/- (Rupees five lakhs twenty two thousand three hundred and seventy five) being drawn on 02.05.06 as the 1st installment.
- (ii) Rs. 92,980/- (Rupees ninety two thousand nine hundred and eighty) being drawn on 03.05.07 as the 2nd installment.



- (iii) Rs. 81,145/- (Rupees eighty one thousand one hundred and forty five) being drawn on 02.04.08 as the 3rd installment.

Contingency expenditure - Rs 3,500/-

Amount utilized/Expenditure – Rs. 7,00,000/-

Date of commencement – 17th April, 2007

Date of completion – February 2008.

Submission of utilization certificate –Utilization Certificates submitted to the BDO,Mawkyrwat.

Quality of work – good

Name of implementing/executing agency – The work is executed by the Myntri of the Village Committee.

Observations/Recommendations:-

- (i) It was observed that the size of the playground is not of standard size as the sanctioned amount is not sufficient. The surface condition of the place is rocky .
 - (ii) It was found that construction of the playground had been completed and used by the public.
 - (iii) It was found that the construction of the playground is good and satisfactory.
 - (iv) It was found that there is no signboard mentioning the scheme. The Secretary has been advised to erect the signboard.
 - (v) It appears that **it took almost two years** from the date of sanction to complete the work.
- .