

PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 12-06-2014
- 2) Details of Location :-
 - i) Village – Jabar
 - ii) Block – Mawphlang
 - iii) District – East Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2004-2005
- 5) Amount Sanctioned :- Rs.193.24 Lakhs
- 6) Amount Utilized :- Rs.192.87 Lakhs
- 6) Five (5) years of Maintenance Cost:- 4.18 Lakhs
- 7) Date of commencement of the work :- 16-07-2007
- 8) Date of Completion :- 13-07-2008
- 9) Physical progress of the work till date :- Completed
- 10) Name of executing agency :- SRRDA (DPIU, East Khasi Hills District)
- 11) Whether there is any revised estimate :- NIL
- 12) The Quality of construction of the road and side drain is satisfactory.
- 13) Earth cutting of the road and construction of side drain :- Good
- 14) The length of the motorable road connecting from T.01 to Jabar village is 5.00 KM.
- 15) Carriage way width of the road is 3 metres.



- 16) Observations :- It was found that the work completed but Black topping is yet to be done. The existing sign board is no longer readable.
- 17) Suggestions.:- The SDO i/c was advised to erect a new sign board at the site as the existing one is no longer readable and the road be black topped at the earliest so as to avoid damage/ erosion of the road.



Shri D.S Kharpan, Assistant Director,
Programme Implementation & Evaluation -

Shri M. C Khonglah, Research Assistant,
Programme Implementation & Evaluation -

PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 12-06-2014
- 2) Team of Inspecting Officers :- Shri D. S Kharpan, Asstt. Director, and Shri M.C. Khonglah, Research Asstt. accompanied by Shri B. Rapsang, EE, Shri W. Thabah, SDO, Shri S. Thabah, AE.
3. Details of Location :-
 - i) Village – Wahnongkseh
 - ii) Block – Mawphlang
 - iii) District – East Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2001-2002
- 5) Amount Sanctioned :- Rs. 26.64 Lakhs
- 6) Amount Utilized :- Rs. 18.95 Lakhs
- 7) Five (5) years of Maintenance Cost:- NIL
- 8) Date of commencement of the work :- 14-06-2002
- 9) Date of Completion :- 16-02-2005
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- SRRDA (DPIU, East Khasi Hill District)
- 12) Whether there is any revised estimate :- Nil
- 13) The Quality of construction of the road and side drain is satisfactory.



14) Earth cutting of the road connecting of side drain
:- Good

15) The length of the motorable road connecting
from Wahnongkseh to Laitlulong village is 1.00
KM.

16) Width of the road is 3 metres.

17) Observations :- It was found that the road was a
gravel road and black topping of the road is yet
to be done. No sign board was erected at the site.

18) Suggestions: - The SDO i/c was advised to erect a sign board at the site which indicates the
amount sanctioned/utilised, date of commencement/completion of the work etc.

