- 1) Date of Inspection :- 24-06-2014
- Team of Inspecting Officers :-Shri D.S. Kharpan, Asstt. Director and Shri M.C. Khonglah, Research Asstt. accompanied by Shri E. Lyngdoh, EE, Shri S. Kurbah, AEE.
- 3. Details of Location :- i) Village –Mawkhmahrang
   ii) Block Mawthadraishan
   iii) District West Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2005 2006
- 5) Amount Sanctioned :- Rs. 313.729 Lakhs
- 6) Amount Utilized :- Rs. 311.01 Lakhs
- 7) Five years of Maintenance Cost:-Rs.4.59 Lakhs
- 8) Date of commencement of the work :- May, 2009
- 9) Date of Completion :- 2013
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- EE (T/C) Cum DPIU PMGSY West Khasi Hills
- 12) Whether there is any revised estimate :- NIL
- 13) The Quality of construction of the road and side drain is good.
- 14) Earth cutting of the road and construction of side drain :- Good
- 15) The length of the motorable road connecting from Mawkhmahrang to Wahrinong village is 5.00KM.

16) Width of the road :- 3 metres.







- 17) Observations :-The Inspection Team found that construction of the said road is completed but Black Topping is yet to be done.
- 18) Suggestions:- The E.E. i/c was advised to move for sanction for black topping of the said road at the earliest so as to avoid early damage of the road.



- 1) Date of Inspection :- 24-06-2014
- 2) Details of Location :-
- i) Village Mawkohngei
  ii) Block Mawthadraishan
  iii) District West Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2005 2006
- 5) Amount Sanctioned :- Rs. 356.845 Lakhs
- 6) Amount Utilized :- Rs. 301.37 Lakhs
- 7) Five years of Maintenance Cost:- Rs. 4.56 Lakhs
- 8) Date of commencement of the work :- 30-09-2009
- 9) Date of Completion :- 31-12-2010
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- EE (T/C) Cum DPIU PMGSY, West Khasi Hills.
- 12) Whether there is any revised estimate :- Nil
- 13) The Quality of construction of the road is good.
- 14) Earth cutting of the road and construction of side drain is satisfactory
- 15) The length of the motorable road connecting from Mawkohngei to Mawthadraishan village is 5.00 KM.







- 16) Width of the road :- 3 metres.
- 17) Observations :- It is found that the quality of the work is good whereas the same is yet to be black topped. On enquiry why the said road is not black topping, the E.E. i/c inform that the Commission Report for black topping is yet to be received.
- 18) Suggestions:- The E.E. i/c was advised to black top the road as soon as sanction is received.



- 1) Date of Inspection :- 24-06-2014
- Team of Inspecting Officers :-Shri D.S.Kharpan, Asstt. Director and Shri M.C. Khonglah, Research Asstt. accompanied by Shri E. Lyngdoh, EE, Shri K. Rymbai, AEE, Shri S. Hujon, JE.
- 3. Details of Location :-i) Village Shanshong
  ii) Block Mairang
  iii) District West Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2004 2005.
- 5) Amount Sanctioned :-Rs.163.433 Lakhs
- 6) Five (5) years of Maintenance Cost:-Rs. 1,97,336.00
- 7) Amount Utilized :- 147.71 Lakhs
- 8) Date of commencement of the work :-30-06-2009
- 9) Date of Completion :- 27-04-2012
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- EE (T/C) Cum DPIU PMGSY, West Khasi Hills
- 12) Whether there is any revised estimate :- NIL
- The Quality of construction of the road and side drain:-Good
- 14) Earth cutting of the road and construction of side drain is satisfactory.
- 15) The length of the motorable road connecting from Shanshong to Mawlong village is 2.15 KM.







- 16) Width of the road :- 3 metres.
- 17) Observations :- It is found that construction of the road is completed but black topping of the same is yet to be done.
- Suggestion:-The E.E. i/c was advised to move for sanction for Black Topping of the said road so as to avoid erosion of the road especially during the monsoon.



- 1) Date of Inspection :- 24-06-2014
- 2) Details of Location : i) Village –Langtor
  ii) Block Mawthadraishan
  ii) District West Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2013 2014
- 5) Amount Sanctioned :- Rs. 241.794 Lakhs
- 6) Amount Utilized :- Rs. 52.32 Lakhs
- 7) Five years of Maintenance Cost:- Rs.11.40 Lakhs
- 8) Date of commencement of the work :- Nov., 2013
- 9) Date of Completion :- Work in Progress
- 10) Physical progress of the work till date :- 16 % of the work is completed.
- 11) Name of executing agency :- E.E.PWD Cum-PIU, Mairang Division.
- 11) Whether there is any revised estimate :- NIL
- 12) Earth cutting of the road and construction of side drain is in progress.
- 13) The length of the motorable road connecting from Langtor to Ksehkohmoit village is 2.614 KM.
- 14) Width of the road :- 3 metres.
- 15) Observations :- The Inspection Team found that the work is in good progress.









Shri D.S. Kharpan, Assistant Director, Programme Implementation & Evaluation -

Shri M. C. Khonglah, Research Assistant, Programme Implementation & Evaluation -