

## Construction of Playground at Mulang, Nongbah

**Date of inspection** - 20th May, 2009

**Team of inspection officers** – Shri P.L. Nongbri, Assistant Director,  
Shri E.B. Lyngdoh, Research Officer and Shri S. Sungoh,  
Research Assistant.

**Name of the Scheme** – Construction of Playground at Mulang, Nongbah, Jaintia Hills.

**Name of the MP** – Shri P.R. Kyndiah, Ex. MP (LS)

**Year** - 2007-08

**Date of sanction** - 6.11.2008

**Amount sanctioned** - Rs. 15,00,000/-

**Amount released till date** - Rs. 7,50,000/- being  
the 1<sup>st</sup> installment released on December, 2008.

**Date of commencement** – 2<sup>nd</sup> March 2009

**Submission of utilization certificate** – Not yet submitted

**Quality of work** – Good

**Name of implementing/executing agency** – The  
work is executed by the Secretary of Playground  
Village Committee.



**Part of forest land cleared**



**Construction started**

### **Observations :-**

- (i) It is observed that a new big plot of forest land has been purchased by the Village Committee for the purpose of Construction of playground at Mulang, Nongbah at a cost of about Rs. 7,00,000/-
- (ii) It was found out that clearing / cutting of trees has been completed and only **a portion of the actual work** has just started.
- (iii) It was also informed that delay in starting the work is due to purchase of new plot of land and time taken for clearing/cutting of trees.
- (iv) The proposed size of the playground to be constructed is to be of standard size.
- (v) It was observed that there is no signboard mentioning the scheme.
- (vi) Though the actual work has just started but the quality and progress of work made is very satisfactory.
- (vii) On interaction with some people of the village they expressed great confidence that the project will be successful.

### **Recommendation**

- (i) Since it is a big project regular monitoring of the progress of work of this project is required.
- (ii) A signboard should be erected at the site of the Playground.