

## Construction of office cum dorbar hall at Lawjynriew

**Date of inspection** – 7<sup>th</sup> September, 2009

**Team of inspection officers** – Shri P.L. Nongbri, Deputy Director,  
Shri E.B. Lyngdoh, Research Officer and  
Shri S. Sungoh, Assistant Research Officer.

**Name of the Scheme** – Construction of Office Cum Dorbar Hall at Lawjynriew

**Name of the MP** – Shri P.R. Kyndiah, Ex MP  
(Lok Sabha)

**Year** – 2008 - 2009

**Amount sanctioned and date** – Rs. 7,00,000/-  
(Seven lakhs), sanctioned on 31.10.2008.

**Date of release of fund** : 1<sup>st</sup> installment :-  
Rs. 3,50,000 /- released on 10.12.2008  
2<sup>nd</sup> installment:- Rs. 1,00,000/- released on  
18.06.2009



**Date of commencement/starting of the work** – 15.12.2008

**Date of completion/Expected date of completion** :- During the month of October 2009

**Status of the work** – On going

**Whether inspection carried out from Block/DCs  
Office** – Yes

**Name of executing agency** – The work is executed  
by the Secretary of the  
Local Committee of  
village



**Whether signboard erected or not** - Nil

**Date of submission of U.C:** Utilisation Certificate  
of the 1<sup>st</sup> installment only amounting to Rs. 3,50,000/- had  
been submitted to the B.D.O. Myllem Block as on 3.02.2009

**Observations** :-

- (i) It was found that the construction is under progress and the work is likely to be completed by October 2009.
- (ii) It was also found that the quality of work is very good
- (iii) The Secretary of the Committee has been advised to erect the signboard after the construction is completed by mentioning the amount sanctioned, year of sanction and etc.



name of the scheme, name of MP,