

**CONSTRUCTION OF ROAD FROM WAKSO SONGGITAL TO
RANGSEP, RESUBELPARA, NORTH GARO HILLS**

Date of inspection – 23rd April, 2013.

Team of inspection officers – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Limbert Sangma, Junior Engineer, Resubelpara Block, Shri Sengnang Sangma, Junior Engineer, Resubelpara Block and Shri Arsendro Sangma, Gramsevak, Resubelpara Block.

Name of the Scheme – Construction of road from Wakso Songgital to Rangsep.

Name of the MP – Shri T.A. Sangma, Ex-MP (Rajya Sabha)

Year – 2011-12

Amount sanctioned and date – Rs. 3,00,000/- (Three lakhs), sanctioned on 29.11.2011

Date of release of fund : 1st installment amounting to Rs. 1, 50,000/- released on 08.12.2011 and the 2nd installment amounting to Rs. 1,50,000/- released on 22.12.2011.

Amount utilized – Rs. 3,00,000/-

Status of the work – Work in progress

Whether inspection carried out from Block/DCs Office – Block Office

Name of executing agency – The work is executed by the Local Village Committee.

Whether signboard erected or not - No

Date of submission of U.C: Utilization Certificate of the 1st installment has been submitted to Block Office on 14.12.2011.

Completion Report/Certificate submitted to BDO/DC or not – No

Observations:-

- (i) It was observed that the earth cutting of the road was done by the people of the village with the length of 2 Kms.
- (ii) It was found that road is very good.
- (iii) The Junior Engineer, Resubelpara C&RD Block has been advised to inform the Village Committee to submit the Utilization Certificate of the 2nd Installment to the Block Office at the earliest.
- (iv) The Junior Engineer has been advised to inform the Village Committee to erect the signboard indicating name of the Scheme, name of MP, date of sanction, amount sanctioned, etc. after the work is completed.



**CONSTRUCTION OF ROAD FROM ACHUGRE TO
MENDULAM, RESUBELPARA, NORTH GARO HILLS**

Date of inspection – 23rd April, 2013.

Team of inspection officers – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Limbert Sangma, Junior Engineer, Resubelpara Block, Shri Sengnang Sangma, Junior Engineer, Resubelpara Block and Shri Arsendro Sangma, Gramsevak, Resubelpara Block.

Name of the Scheme – Construction of road from Achugre to Mendulam.

Name of the MP – Shri T.A. Sangma, Ex-MP (Rajya Sabha)

Year – 2011-12

Amount sanctioned and date – Rs. 3,00,000/- (Three lakhs), sanctioned on 22.11.2011.

Date of release of fund : 1st installment amounting to Rs. 1, 50,000/- released on 08.12.2011 and the 2nd installment amounting to Rs. 1,50,000/- released on 22.12.2011.

Amount utilized – Rs. 3,00,000/-

Status of the work – Not yet completed

Whether inspection carried out from Block/DCs Office – Block Office

Name of executing agency – The work is executed by the Local Village Committee.

Whether signboard erected or not - No

Date of submission of U.C: Utilization Certificate of the 1st installment has been submitted to Block Office on 14.12.2011.

Completion Report/Certificate submitted to BDO/DC or not – No

Observations:-

(i) It was found that the length of Katcha road is 1 Km (approx) connecting the two villages, Achugre and Mendulam.

(ii) It was found that the money has already been withdrawn for both installments but the road has not yet been completed since the owner of the paddy field has not given the plot to the Local Committee of the village to complete the construction of the road as the village committee did not give any compensation to the owner of the paddy field.

(iii) It was found that the road is good.

(iv) The Junior Engineer, Resubelpara C&RD Block has been advised to inform the Committee to submit the Utilisation Certificate of the 2nd Installment to the Block Office at the earliest.

(v) The Junior Engineer, Resubelpara C&RD Block has been advised to inform the Committee to erect the signboard indicating name of the Scheme, name of MP, date of sanction, amount sanctioned, etc. after the construction of the road is completed.



**CONSTRUCTION OF DINGOK VENTURE SECONDARY SCHOOL BUILDING AT
DINGOK VILLAGE RESUBELPARA, NORTH GARO HILLS**

Date of inspection – 23rd April, 2013.

Team of inspection officers – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer accompanied by Shri. Limbert Sangma, Junior Engineer, Resubelpara Block, Shri Sengnang Sangma, Junior Engineer, Resubelpara Block and Shri Arsendro Sangma, Gramsevak, Resubelpara Block.

Name of the Scheme – Construction of Dingok Venture Secondary School Building at Dingok Village.

Name of the MP – Kum. Agatha K. Sangma, MP (Lok Sabha)

Year – 2011-12

Amount sanctioned and date – Rs. 5,00,000/- (Five lakhs), sanctioned on 19.09.2012.

Date of release of fund : 1st installment amounting to Rs. 2, 50,000/- released on 25.09.2012 and the 2nd installment amounting to Rs. 2,50,000/- released on 17.12.2012.

Amount utilized – Rs. 5,00,000/-

Status of the work – Completed.

Whether inspection carried out from Block/DCs Office – Block Office

Name of executing agency – The work is executed by the Local Village Committee.

Whether signboard erected or not - No

Date of submission of U.C: Utilization Certificate of the 1st installment has been submitted to Block Office on 12.10.2012.

Completion Report/Certificate submitted to BDO/DC or not – No

Observations:-

(i) The Secretary Local Committee informed that the 1st installment and the 2nd installment amounting to Rs. 5.00 lakhs has been received by the Committee. This money was utilized for the construction of 3 (three) rooms but the work has not yet been completed.

(ii) To expedite early completion of the work it was further informed by the Secretary that additional fund is needed to purchase CGI Sheet for covering the whole Veranda of the School building.

(iii) It was found that construction of the building is very satisfactory.

(iv) The Secretary of the Local Committee has been advised to submit the Utilization Certificate of the 2nd Installment to the Block Office at the earliest.

(v) The Junior Engineer has been advised to remind the Secretary of the Local Committee to erect signboard indicating name of the Scheme, name of MP, date of sanction, amount sanctioned, etc. after the work is completed.



**CONSTRUCTION OF GIRLS HIGHER SECONDARY SCHOOL BUILDING AT
BAJENGDOBA, RESUBELPARA, NORTH GARO HILLS**

Date of inspection – 23rd April, 2013.

Team of inspection officers – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Limbert Sangma, Junior Engineer, Resubelpara Block, Shri Sengnang Sangma, Junior Engineer, Resubelpara Block and Shri Arsendro Sangma, Gramsevak, Resubelpara Block.

Name of the Scheme – Construction of Girls Higher Secondary School building at Bajengdoba.

Name of the MP – Kum. Agatha Sangma, MP (Lok Sabha)

Year – 2011-12

Amount sanctioned and date – Rs. 3,00,000/- (Three lakhs), sanctioned on 20.04.2012

Date of release of fund : 1st installment amounting to Rs. 1, 50,000/- released on 30.05.2012

Amount utilized – Rs. 1,50,000/-

Status of the work – Work in progress

Whether inspection carried out from Block/DCs Office – Block Office

Name of executing agency – The work is executed by the School Managing Committee.

Whether signboard erected or not - No

Date of submission of U.C: Utilization Certificate of the 1st installment has been submitted to Block Office on 2.08.2012.

Completion Report/Certificate submitted to BDO/DC or not – The work is not yet completed.

Observations:-

- (i) It was found out that the work was started recently. It was made in the form of a hall to provide accommodation for children studying in different classes.
- (ii) It was found that construction of the building is very satisfactory.
- (iii) The Principal of the School has also been advised to erect signboard indicating name of the Scheme, name of MP, date of sanction, amount sanctioned, etc. after the construction is completed.

