

Construction of RCC Bridge No – I At Forestila, Tura, West Garo Hills

**Date of inspection** – 26<sup>th</sup> April, 2013

**Team of inspection officers** – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Denice Sangma, Assistant Engineer, Tura Municipal Board, Shri. Taiba R. Marak, Junior Engineer, Tura Municipal Board, Shri. N. Kharbangar, Junior Engineer, Urban Affairs, Tura and Shri Miniton A. Sangma, Sectional Assistant, Tura Municipal Board.

**Name of the Scheme** – Construction of RCC Bridge No-1 at Forestila.

**Name of the MP** – Kum. Agatha Sangma, MP (Lok Sabha)

**Year** – 2011-12

**Amount sanctioned and date** – Rs. 6,78,000/- (Six lakhs and seventy eight thousand), sanctioned on 29.10.2012

**Date of release of fund** : 1<sup>st</sup> installment amounting to Rs. 4,06,800/- released on 29.10.2012

**Amount utilized** – Rs. 4,06,800/-

**Date of commencement/starting of the work** – 29.11.2012

**Date of completion/Expected date of completion** :- 29.01.2012

**Status of the work** – Work in progress

**Whether inspection carried out from Block/DCs Office** – Block Office

**Name of executing agency** – The work is executed by the Tura Municipal Board, Tura

**Whether signboard erected or not** - No

**Date of submission of U.C:** Utilization Certificate of the 1<sup>st</sup> installment only has been submitted to the Tura Municipal Board on 09.04.2013

**Completion Report/Certificate submitted to BDO/DC or not** – The work is not yet completed.

**Observations:-**

- (i) It was found that the misunderstanding between the owner of the plot where the bridge is located and the Tura Municipal Board has been solved. The Junior Engineer has informed that soon the work will continue after the 2<sup>nd</sup> installment is available.
- (ii) It was found that construction of the bridge is very good.
- (iii) The Junior Engineer, Urban Affairs, Tura has also been advised to erect a signboard indicating name of the Scheme, name of MP, date of Sanction, amount sanctioned, etc after the construction is completed.



**CONSTRUCTION OF PROTECTION CC. WALL AT LOWER MISSION  
COMPOUND, TURA, WEST GARO HILLS**

**Date of inspection** – 26<sup>th</sup> April, 2013

**Team of inspection officers** – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Denice Sangma, Assistant Engineer, Tura Municipal Board, Shri. Taiba R. Marak, Junior Engineer, Tura Municipal Board, Shri. N. Kharbangar, Junior Engineer, Urban Affairs, Tura and Shri Miniton A. Sangma, Sectional Assistant.

**Name of the Scheme** – Construction of protection CC. Wall at Lower Mission Compound.

**Name of the MP** – Kum. Agatha K. Sangma, MP (Lok Sabha)

**Year** – 2011-12

**Amount sanctioned and date** – Rs. 5,00,000/- (Five lakhs) on 27.06.2012

**Date of release of fund** : 1<sup>st</sup> installment amounting to Rs. 3,25,000/- released on 27.06.2012 and the 2<sup>nd</sup> installment amounting to Rs 1,00,000/- released on 29.10.2012.

**Amount utilized** – Rs. 4,25,000/-

**Date of commencement/starting of the work** – 25.07.2012

**Expected date of completion** : - 25.11.2012

**Status of the work** – Work in progress

**Whether inspection carried out from Block/DCs Office** – Block Office

**Name of executing agency** – The work is executed by the Tura Municipal Board, Tura

**Whether signboard erected or not** – No

**Date of submission of U.C:** Utilization Certificate of the 1<sup>st</sup> installment and the 2<sup>nd</sup> installment has been submitted to the Tura Municipal Board on 12.10.2012 and 30.03.2013.

**Observations:-**

- (i) It was found that the construction of wall has not yet been completed. The Assistant Engineer, Tura Municipal Board has informed that the 3<sup>rd</sup> installment will be released soon to complete the protection wall immediately.
- (ii) It was found that construction of the protection wall is strong and satisfactory.
- (iii) The Assistant Engineer, Tura Municipal Board has also been advised to erect a signboard indicating name of the Scheme, name of MP, date of Sanction, amount sanctioned, etc after the construction is completed.





**CONSTRUCTION OF RCC BRIDGE NO – II AT FORESTILA, TURA, WEST GARO  
HILLS**

**Date of inspection** – 26<sup>th</sup> April, 2013

**Team of inspection officers** – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Denice Sangma, Assistant Engineer, Tura Municipal Board, Shri. Taiba R. Marak, Junior Engineer, Tura Municipal Board, Shri. N. Kharbangar, Junior Engineer, Urban Affairs, Tura and Shri Miniton A. Sangma, Sectional Assistant, Tura Municipal Board.

**Name of the Scheme** – Construction of RCC Bridge No-II at Forestila.

**Name of the MP** – Kum. Agatha Sangma, MP (Lok Sabha)

**Year** – 2011-12

**Amount sanctioned and date** – Rs. 6,78,000/- (Six lakhs and seventy eight thousand)

**Date of release of fund** : 1<sup>st</sup> installment amounting to Rs. 4,06,800/- released on 04.04.2013

**Amount utilized** – Rs. 4,06,800/-

**Date of commencement/starting of the work** – 22.04.2013

**Date of completion/Expected date of completion:** - Not yet completed

**Status of the work** – Work in progress

**Whether inspection carried out from Block/DCs Office** – Block Office

**Name of executing agency** – The work is executed by the Tura Municipal Board, Tura

**Whether signboard erected or not** - No

**Observations:-**

- (i) It was found that the foundation work for construction of the bridge is started recently.
- (ii) The Junior Engineer, Urban Affairs, Tura has also been advised to erect a signboard indicating name of the Scheme, name of MP, date of Sanction, amount sanctioned, etc after the construction is completed.







**CONSTRUCTION OF ROAD WITH RETAINING WALL AT BALADING, TURA,**  
**WEST GARO HILLS**

**Date of inspection** – 26<sup>th</sup> April, 2013

**Team of inspection officers** – Shri. E.B. Lyngdoh, Assistant Director, Shri. D.S. Kharpan, Assistant Director, Shri. N.R. Kharchandy, Assistant Research Officer, Shri. S. Sungoh, Assistant Research Officer and accompanied by Shri. Denice Sangma, Assistant Engineer, Tura Municipal Board, Shri. Taiba R. Marak, Junior Engineer, Tura Municipal Board, Shri. N. Kharbangar, Junior Engineer, Urban Affairs, Tura and Shri Miniton A. Sangma, Sectional Assistant, Tura Municipal Board.

**Name of the Scheme** – Construction of road with retaining wall at Balading.

**Name of the MP** – Shri. Thomas A. Sangma, Ex-MP (Rajya Sabha)

**Year** – 2011-12

**Amount sanctioned and date** – Rs. 5,00,000/- (Five lakhs), sanctioned on 20.12.2012

**Date of release of fund** : 1<sup>st</sup> installment amounting to Rs. 3,00,000/- released on 20.12.2012

**Amount utilized** – Rs. 3,00,000/-

**Date of commencement/starting of the work** – 10.01.2013

**Date of completion/Expected date of completion** :- 10.03.2013

**Status of the work** – Work in progress

**Whether inspection carried out from Block/DCs Office** – Block Office

**Name of executing agency** – The work is executed by the Tura Municipal Board, Tura

**Whether signboard erected or not** - No

**Date of submission of U.C:** Utilization Certificate of the 1<sup>st</sup> installment has not yet been submitted to the Tura Municipal Board.

**Completion Report/Certificate submitted to BDO/DC or not** – The work is not yet completed.

**Observations:-**

- (i) It was found that the construction of the retaining wall is already completed. The Assistant Engineer, Tura Municipal Board has informed that when the 2<sup>nd</sup> installment is available the construction of the road will start immediately since existing footpath is already there.
- (ii) It was found that construction of the retaining wall is satisfactory.
- (iii) The Junior Engineer, Urban Affairs has been advised to submit the Utilisation Certificate of the 1<sup>st</sup> Installment to the Office of the Tura Municipal Board at the earliest.
- (iv) The Junior Engineer, Urban Affairs has also been advised to erect a signboard indicating name of the Scheme, name of MP, date of Sanction, amount sanctioned, etc after the construction is completed.

