

PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 10-07-2014
- 2) Team of Inspecting Officers :-Shri D. S Kharpan, Asstt. Director and Shri M.C. Khonglah, Research Asstt. accompanied by Shri Dawan Salan Sutnga, J.E.
- 3) Details of Location :- i) Village – Mynthning
ii) Block – Saipung
iii) District – East Jaintia Hills
- 4) Name of the Scheme :- PMGSY.
- 5) Year of Sanctioned :- 2009
- 6) Amount Sanctioned :- Rs. 193.12 Lakhs
- 7) Amount Utilized :- Rs. 190.12 Lakhs
- 8) Maintenance Cost:- Rs. 5.48 Lakhs
- 9) Date of commencement of the work :- 10-06-2009
- 10) Date of Completion :- March, 2012
- 11) Physical progress of the work till date :- Completed
- 12) Name of executing agency :- EE PWD (Rd) DPIU PMGSY, Jaintia Hills District
- 13) Whether there is any revised estimate :- Nil.
- 14) The Quality of construction of the road and side drain is good.



- 15) Earth cutting of the road and construction of side drain :- Good
- 16) The length of the motorable road connecting from Semmasi to Mynthning village is 2.80 KM.
- 17) Width of the road :- 3 metres.
18. Observation :- The inspection team found that the work is completed, Black Topping has been done and the quality of work is good.

