

Construction of Playground at Mulang, Nongbah

Date of inspection - 20th May, 2009

Team of inspection officers – Shri P.L. Nongbri, Assistant Director,
Shri E.B. Lyngdoh, Research Officer and Shri S. Sungoh,
Research Assistant.

Name of the Scheme – Construction of Playground at Mulang, Nongbah, Jaintia Hills.

Name of the MP – Shri P.R. Kyndiah, Ex. MP (LS)

Year - 2007-08

Date of sanction - 6.11.2008

Amount sanctioned - Rs. 15,00,000/-

Amount released till date - Rs. 7,50,000/- being
the 1st installment released on December, 2008.

Date of commencement – 2nd March 2009

Submission of utilization certificate – Not yet submitted

Quality of work – Good

Name of implementing/executing agency – The
work is executed by the Secretary of Playground
Village Committee.



Part of forest land cleared



Construction started

Observations :-

- (i) It is observed that a new big plot of forest land has been purchased by the Village Committee for the purpose of Construction of playground at Mulang, Nongbah at a cost of about Rs. 7,00,000/-
- (ii) It was found out that clearing / cutting of trees has been completed and only **a portion of the actual work** has just started.
- (iii) It was also informed that delay in starting the work is due to purchase of new plot of land and time taken for clearing/cutting of trees.
- (iv) The proposed size of the playground to be constructed is to be of standard size.
- (v) It was observed that there is no signboard mentioning the scheme.
- (vi) Though the actual work has just started but the quality and progress of work made is very satisfactory.
- (vii) On interaction with some people of the village they expressed great confidence that the project will be successful.

Recommendation

- (i) Since it is a big project regular monitoring of the progress of work of this project is required.
- (ii) A signboard should be erected at the site of the Playground.

Construction of Ieng Swer Memorial School Dkhiah (MPLADS)

Date of inspection - 20th May, 2009

Team of inspection officers – Shri P.L. Nongbri, Assistant Director, Shri. E.B. Lyngdoh, Research Officer and Shri. S . Sungoh, Research Assistant.

Name of the Scheme – Construction of Ieng Swer Memorial School Dkhiah, Jaintia Hills.

Name of the MP –Shri P.R. Kyndiah, Ex. MP (LS)

Year recommended/sanctioned – 2006-07

Amount sanctioned - Rs. 10,00,000/-

Date of sanctioned - 10th March 2008.

Date of released of fund -

- (i) 1st installment of Rs 5,00,000/-was drawn on April, 2008
- (ii) 2nd installment of Rs.5,00,000/-was drawn on April, 2009



Front side of the building

Date of commencement – The work had already started before getting the sanction with the available fund of the school

Amount utilized/Expenditure- Rs10,00,000/-

Submission of Utilization Certificate- Utilization Certificate of the 1st installment only has been submitted to the Block Development Officer, Khliehriat, Jaintia Hills.

Expected date of completion- July 2009.

Quality of work – Excellent

Whether inspection from BDO – Yes, at regular intervals.



Back side of the building

Name of implementing/executing agency – The work is executed/implemented by the Managing Committee of the school.

Observations:-

- (i) It was observed that the estimate of the school building submitted was Rs. 11,80,700/-and hence the Managing Committee will have to bear the excess amount.
- (ii) The Secretary of Managing Committee had informed that the construction of the school building was constructed in memory of his grandfather 'Jeng Swer' who was also the Dolloi of the area in the past.
- (iii) It was found that the building is well maintained and all classrooms including benches and desks are in good condition.
- (iv) It was found that a portion of the construction work viz a room in the 1st Floor, toilet, washroom, corridor etc is yet to be completed.
- (v) The Secretary of the Managing Committee has assured that a signboard depicting the name of the schemes, name of MP Etc. will be erected after the construction is completed.
- (vi) It was found that the quality of construction of the school Building was very good and it appears that the fund was rightly used for the purpose.



CONSTRUCTION OF PLAYGROUND AT KHLIEHSHNONG NONGJNGI

Date of inspection - 20th May, 2009

Team of inspection officers – Shri P.L. Nongbri, Assistant Director,
Shri E.B. Lyngdoh, Research Officer and
Shri S. Sungoh, Research Assistant.

Name of the Scheme – Construction of Playground at Khliehshnong Nongjingi, Jaintia Hills.
Two schemes have been recommended by Shri P.R Kyndiah,
Ex-MP (LS) during 2005-06 of Rs 5,00,000/- each

Name of the MP – Shri P.R Kyndiah, Ex. MP (LS)

Amount sanctioned and date –

- (i) Rs. 5,00,000/- sanctioned on 4.8.06
- (ii) Rs. 5,00,000/- sanctioned on 16.2.07

Sanction amount released – Rs 5,00,000 +

Rs.5,00,000 = Rs. 10,00,000/-

Amount utilized/Expenditure- Rs. 10, 00,000/-

Submission of utilization certificate- Utilization Certificates submitted.

Date of completion- February, 2009.

Quality of work - Good

Whether inspection from BDO - Yes

Name of implementing/executing agency –

The work is executed/implemented by the Secretary
of the Local Committee of the Village.



Playground



Drain – West side



Drain - South side



North side part

Observations:-

- (i) As informed by the Secretary Local Committee two separate sanctions have been received by the Committee for each of the scheme of Rs. 5,00,000/- during the year 2005-06
- (ii) It was observed that the main construction work has been completed. Finishing works and side drains are yet to be completed. The Playground is yet to be inaugurated.
- (iii) It is found that the quality of construction of the Playground is satisfactory.