MONTHLY PROGRESS REPORT UNDER MPLADS

STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF APRIL (19-05-2015) 15th & 16th Lok Sabha

(Shri. Vincent .H.Pala, MP, Lok Sabha)

(Rupees in lakhs)

YEAR	WORKS RECOMMENDED		WORKS SANCTIONED		WORKS COMPLETED		WORKS NOT COMPLETED		
	Number	Estimated	Number	Estimated	Number	Actual cost	Number	Expenditure	Expenditure to
		Cost		cost				incurred	be incurred
2009-10	54	200	54	200	54	200	0	0	0
2010-11	109	198.5	108	193.5	108	193.5	0	0	0
2011-12	91	513.8	85	499.6	83	496.1	2	1.75	1.75
2012-13	112	490.83	112	490.83	103	439.63	9	25.1	25.1
2013-14	137	549	119	493	104	425	15	28.75	28.75
2014-15	73	516.6	54	386.6	53	384.6	1	1	1
2015-16	113	613	23	141	0	0	23	70.5	70.5
2009-2014 Int	1	5	1	5	1	5	0	0	0
Total	690	3086.73	556	2409.53	506	2143.83	50	127.1	127.1

Funds received and utilised

							(Rs	in lakhs)
YEAR	FUNDS	INTEREST	FUNDS	TOTAL FUNDS	FUNDS UTILISED			BALANCE
	RECEIVED FROM GOI	ACCRUED	RECEIVED ON DISTRIBUTION	-	SC & ST Area	Other	Total	FUNDS
2009-10	200	1.75	0	201.75	175	25	200	1.75
2010-11	200	3.97		203.97	172.13	21.37	193.5	10.47
2011-12	500	7.87		507.87	416.95	80.9	497.85	10.02
2012-13	500	7.69		507.69	344.23	120.5	464.73	42.96
2013-14	500	7.31		507.31	358	95.75	453.75	53.56
2014-15	250	12.64		262.64	385.6	0	385.6	-122.96
2015-16	0	0		0	60.5	10	70.5	-70.5
2009-2014 Int	0	0		0	5		5	-5
TOTAL	2150	41.23		2191.23	1917.41	353.52	2270.93	-79.7
(a) Funds received from the Government of India				2191.23				

(b) Amount of interest accrued on the funds	41.23			
(c) Amount received through distribution	58.54			
(d) TOTAL (a+b+c)	2291.00			
(e) Total cost of works sanctioned	2409.53			
(f) Total Unsanctioned Balance available with the Constituency	-118.53			
(d-e)				
(g) Actual Expenditure incurred by the Implementing Agencies	2270.93			
(g1) Amount transferred to other MPs through distribution	0			
(g2) Actual fund utilized(g+g1)	2270.93			
(h) Total funds available with the Constituency (d-g2)	20.07			
(i) Funds required to complete the sanctioned works	0			
(j) Savings for distribution to successor MPs				
(k) Number of works inspected by District Authority				
(a) During the month	40			
(b) Cumulative	75%			